

**बिहार सरकार**  
**राजस्व एवं भूमि सुधार विभाग**  
**(भू-अर्जन निदेशालय)**

**जिला भू-अर्जन पदाधिकारियों की राज्यस्तरीय मासिक बैठक दिनांक-13.06.2016 की कार्यवाही।**


1. उपस्थिति:- पंजी के अनुसार।
2. बैठक को निदेशक, भू-अर्जन द्वारा संबोधित करते हुये सर्वप्रथम उपस्थित सभी जिला भू-अर्जन पदाधिकारियों को विभिन्न केन्द्रीय एवं राजकीय परियोजनाओं हेतु भू-अर्जन/अधिग्रहण कार्य की महत्ता को रेखांकित किया गया तथा निर्धारित समय-सीमा के भीतर निष्पादित करने का निदेश दिया गया।
3. सभी जिला भू-अर्जन पदाधिकारियों को निदेश दिया गया कि भूमि अधिग्रहण के लिए एस0आई0ए0 कार्य हेतु चयनित एवं प्राधिकृत SIA संस्थानों द्वारा प्रभावित क्षेत्र भ्रमण करने से पूर्व RFCTLARR Act-2013 की धारा- 4 के तहत SIA अधिसूचना निर्गत करना सुनिश्चित किया जाय।
4. विभिन्न केन्द्रीय/राजकीय परियोजनाओं हेतु भूमि अधिग्रहण के लिए एस0आई0ए0 कार्यों की समीक्षा के दौरान यह तथ्य प्रकाश में आया कि ए0एन0सिन्हा संस्थान, पटना द्वारा आवंटित परियोजनाओं का एस0आई0ए0 कार्य ससमय पूरा नहीं किया जा रहा है। इसके लिए उक्त संस्थान के विरुद्ध विभाग स्तर से आवश्यक कार्रवाई करने हेतु निदेश दिया गया।
5. बैठक में भू-अर्जन एवं पुनर्वास, जल संसाधन विभाग के उपस्थित पदाधिकारियों द्वारा सूचित किया गया कि जल संसाधन विभाग, बिहार सरकार द्वारा यह निर्णय लिया गया है कि RFCTLARR Act-2013 के तहत सिंचाई परियोजनाओं हेतु अर्जनाधीन भूमि के लिए प्रस्तावित SIA अध्ययन कार्य सिर्फ आद्री, पटना से कराया जायेगा। इस संबंध में निदेशक, भू-अर्जन द्वारा निदेश दिया गया है कि उक्त निर्णय के संबंध में राजस्व एवं भूमि सुधार विभाग, बिहार, पटना को विभाग स्तर से सूचित किया जाय।
6. बैठक में उपस्थित सभी एस0आई0ए0 संस्थान के प्रतिनिधियों को निदेशित किया गया कि एरा0आई0ए0 हेतु प्राप्त प्रस्तावों से संबंधित टी.ओ.आर. तथा एस0आई0ए0 शुल्क संबंधी प्रतिवेदन की समीक्षा हेतु निदेशालय को भी उपलब्ध कराया जाना सुनिश्चित किया जाय।
7. सभी जिला भू-अर्जन पदाधिकारियों को निदेश दिया गया कि जिन परियोजनाओं में बिहार रैयती भूमि लीज नीति-2014 के तहत अधियाची विभाग से सतत लीज पर भूमि लेने की सूचना प्राप्त हुई है, उन परियोजनाओं में SIA की कार्रवाई स्थगित करने हेतु संबंधित SIA संस्थानों को लिखित रूप में अविलम्ब सूचित किया जाय।
8. भू-अर्जन एवं पुनर्वास, जल संसाधन विभाग के उपस्थित पदाधिकारियों को निदेश दिया गया कि प्रत्येक माह आयोजित की जानेवाली जिला भू अर्जन पदाधिकारियों की राज्य स्तरीय मासिक समीक्षात्मक बैठक में प्रतिवेदन के साथ भाग लिया जाय ताकि सिंचाई परियोजनाओं हेतु भूमि अधिग्रहण की कार्रवाई तीव्र गति से की जा सके।

9. समाहर्ता, मधेपुरा के पत्रांक-238 दिनांक-02.04.2016, जिला भू अर्जन पदाधिकारी, मधेपुरा के पत्रांक-15/मु0जि0 भू0अ0 दिनांक 11.05.16 एवं पत्रांक 270/मु0जि0 भू0अ0 दिनांक 7.04.16, समाहर्ता, भोजपुर, आरा के पत्रांक 141 दिनांक 26.03.2016 एवं सक्षम प्राधिकारी-सह-जिला भू अर्जन पदाधिकारी, पटना के पत्रांक 1209 दिनांक 25.5.16 के द्वारा एन0एच0 परियोजनाओं के संबंध में विभाग से मांगी गयी मार्गदर्शन के आलोक में बैठक में उपस्थित संबंधित जिला भू अर्जन पदाधिकारियों को इस संबंध में निर्गत राजस्व विभागीय पत्रांक 684/रा0 दिनांक 26.5.16 एवं 784/रा0 दिनांक 07.06.16 का अक्षरशः अनुशीलन कर अग्रेतर कार्रवाई सुनिश्चित करने का निदेश दिया गया।
10. बैठक में पर्यटन विभाग, बिहार, पटना से संबंधित विभिन्न परियोजनाओं यथा-अंतीचक बिक्रमशिला, (भागलपुर), केसरिया बौद्ध स्तूप, (पूर्वी चंपारण), मत्स्यस्यगंधा, परियोजना(सहरसा) आदि का समीक्षा की गयी। उक्त बैठक में संयुक्त सचिव, पर्यटन विभाग उपस्थित हुए।
11. कतिपय जिला भू-अर्जन पदाधिकारियों द्वारा विभाग/सरकार स्तर से सीधे पत्राचार किये जाने के संबंध में निदेशक, भू-अर्जन द्वारा सभी जिला भू-अर्जन पदाधिकारियों को पुनः निदेश दिया गया कि विभाग स्तर से सीधे पत्राचार नहीं किया जाय बल्कि समाहर्ता के माध्यम से पत्राचार किया जाय।
12. एन0एच0ए0आई0 से संबंधित चल रही विभिन्न परियोजनाओं के भू-अर्जन कार्यों की प्रगति तथा मुआवजा भुगतान कार्य की समीक्षा सभी जिला भू-अर्जन पदाधिकारी के साथ की गई।
13. प्रधान सचिव महोदय द्वारा बैठक में NHAI के उपस्थिति पदाधिकारियों को दूरभाष के माध्यम से निदेश दिया गया कि एन0एच0-98 का मरम्मती/निर्माण कार्य अविलंब पूर्ण किया जाय।
14. प्रधान सचिव महोदय द्वारा बैठक में उपस्थिति जिला भू अर्जन पदाधिकारियों को दूरभाष के माध्यम से निदेश दिया गया कि NHAI के विभिन्न परियोजनाओं से संबंधित Revised Estimate एन0एच0ए0आई0 को भेजते हुये दिनांक 25.6.16 तक निदेशालय को सूचित किया जाय।
15. NH-2 परियोजना के तहत औरंगाबाद जिलान्तर्गत ग्राम-खेमदा, कधुआ, औरंगाबाद में अतिक्रमण हटाने हेतु विभाग स्तर से समाहर्ता, औरंगाबाद को पत्र प्रेषित करने हेतु निदेश दिया गया।
16. NHAI के उपस्थिति पदाधिकारियों को निदेश दिया गया कि एन0एच0-2 परियोजना के तहत जिन जिलों में, जिन स्थानों पर निर्माण कार्य NHAI द्वारा शुरू किया गया है उन स्थानों पर अतिक्रमण हटाने हेतु संबंधित समाहर्ता को NHAI अपने स्तर से पत्र प्रेषित करे। साथ ही, NHAI के पदाधिकारी एवं CALA आपसी सहमति से चयनित स्थान पर अतिक्रमण हटाने हेतु तिथि एवं समय का निर्धारण करेंगे।
17. निदेशक, भू-अर्जन द्वारा सभी जिला भू-अर्जन पदाधिकारियों को निदेश दिया गया कि NHAI के परियोजनाओं के अंतर्गत भू-अर्जन प्रक्रिया में भूमि एवं मकान/संरचनाओं का पंचाट साथ-साथ घोषित किया जाय, न कि अलग-अलग।
18. बैठक में रेलवे अधिनियम-1989 के तहत अधिग्रहित भूमि का मुआवजा राशि का निर्धारण एवं भुगतान के संबंध में तथा रेलवे से संबंधित चल रही विभिन्न परियोजनाओं के भू-अर्जन कार्यों की प्रगति की समीक्षा संबंधित जिला भू अर्जन पदाधिकारियों के साथ की गई।



19. एन0एच0ए0आइ0 की विभिन्न परियोजनाओं, भारत-नेपाल सीमा पथ तथा राजकीय उच्च पथों की परियोजनाओं हेतु भू अर्जन कार्यों की विस्तृत समीक्षा की गई एवं संबंधित सभी पदाधिकारियों को इन परियोजनाओं के भू अर्जन कार्यों में तीव्रता से प्रगति लाने का निदेश दिया गया।
20. DFCCIL, जिला भू-अर्जन पदाधिकारी, कैमूर एवं औरंगाबाद के साथ माह- जून, 2016 में अलग से समीक्षात्मक बैठक आयोजित करने हेतु निदेश दिया गया।
21. बाढ़-बख्तियारपुर बड़ी रेल लाईन- मिरदाहाचक एवं मोहम्मदपुर के 11 भूमिहीन परिवारों को पुनर्वासित करने हेतु स्थल निरीक्षण करने का निदेश जिला भू-अर्जन पदाधिकारी, पटना को दिया गया। मौजा-मोहम्मदपुर एवं करनौती से संबंधित राशि न्यायालय में जमा करते हुये निदेशालय को दूरभाष के माध्यम से सूचित करने का निदेश दिया गया। मौजा- सबनीमा एवं रानीसराय का प्राक्कलन तैयार कर दिनांक 20.06.2016 तक अधियाची विभाग को भेजने हेतु निदेश दिया गया। मौजा-मोहम्मदपुर एवं मिरदाहाचक से संबंधित SIA Report का समीक्षा हेतु दिनांक 30.06.16 तक Expert Group का गठन करने हेतु निदेश जिला भू-अर्जन पदाधिकारियों को दिया गया।
22. दनियावां-बिहारशरीफ रेल लाईन- नालन्दा जिलान्तर्गत न्यायालय में लंबित मामलों में रेलवे को पक्षकार बनाते हुये न्यायालय से निर्माण कार्य की अनुमति प्राप्त करने के संबंध में निदेश दिया गया। मौजा-लछछु बिगहा में भू-अर्जन प्रक्रिया के तहत प्राप्त SIA Report पर समीक्षा हेतु दिनांक 15.06.16 तक Expert Group का गठन करने हेतु निदेश जिला भू-अर्जन पदाधिकारियों को दिया गया।
23. भू-अर्जन से संबंधित माननीय पटना उच्च न्यायालय में दायर प्रथम अपील, सी0 डब्लू0 जे0 सी0, एल0 पी0 ए0, इत्यादि मामलों का निष्पादन हेतु वांछित कार्रवाई ससमय पूरा करने का निदेश सभी जिला भू-अर्जन पदाधिकारी/प्रभारी जिला भू-अर्जन पदाधिकारी को पुनः दिया गया। बैठक में इस तथ्य से भी अवगत कराया गया कि माननीय उच्च न्यायालय, पटना में दायर विभिन्न वादों में पारित न्यायादेश का अनुपालन ससमय किया जाय। न्यायादेश का अनुपालन में विलंब होने के कारण माननीय उच्च न्यायालय, पटना में सरकार के विरुद्ध अवमाननावाद याचिकाकर्त्ताओं द्वारा दायर किये जाते हैं। फलस्वरूप सरकार स्तर पर अनावश्यक समस्याएं उत्पन्न होती हैं तथा राजकीय कोष का अपव्यय भी होता है।
24. जन शिकायत एवं सूचना के अधिकार अधिनियम के तहत लंबित मामलों को यथाशीघ्र निष्पादन करने का निदेश सभी जिला भू-अर्जन पदाधिकारियों/प्रभारी जिला भू-अर्जन पदाधिकारियों को दिया गया।
25. विभिन्न केन्द्रीय एवं राजकीय परियोजनाओं के भूमि अर्जन से संबंधित लंबित मामलों एवं तत्संबंधी बैठक में दिये गये निदेश तथा निर्धारित लक्ष्य के आलोक में इस पर की जाने वाली कार्रवाई की सूची संलग्न है।

सधन्यवाद ज्ञापन के साथ बैठक का समापन किया गया।

  
(वीरेन्द्र कुमार मिश्र)  
निदेशक, भू-अर्जन।

ज्ञापांक:-14/डी.एल.ए. बैठक (जि०मू०अ०पदा० कार्यवाही)-19/11-829/रा.पटना, दिनांक-04-07-16  
प्रतिलिपि:-

1. मुख्य सचिव, बिहार, पटना के विशेष कार्य पदाधिकारी को सादर सूचनार्थ प्रेषित।
2. विकास आयुक्त, बिहार, पटना के आप्त सचिव को सादर सूचनार्थ प्रेषित।
3. प्रधान सचिव के प्रधान आप्त सचिव, राजस्व एवं भूमि सुधार विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।
4. प्रधान सचिव, जल संसाधन विभाग, बिहार, पटना के प्रधान आप्त सचिव को सूचनार्थ प्रेषित।
5. प्रधान सचिव, उद्योग विभाग/प्रबंध निदेशक, आधारभूत संरचना विकास प्राधिकार, बिहार, पटना को सूचनार्थ प्रेषित।
6. प्रधान सचिव, पथ निर्माण विभाग बिहार, पटना को सूचनार्थ प्रेषित।
7. प्रधान सचिव, उर्जा विभाग, बिहार, पटना को सूचनार्थ प्रेषित।
8. प्रमंडलीय आयुक्त, पटना/भागलपुर/मुंगेर/मगध/पुर्णिया/कोसी/सारण/तिरहुत/दरभंगा को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।
9. सचिव, वन एवं पर्यावरण विभाग, बिहार, पटना को सूचनार्थ प्रेषित।
10. सचिव, लघु सिंचाई विभाग, बिहार, पटना को सूचनार्थ प्रेषित।
11. सभी समाहर्ता/सभी अपर समाहर्ता को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।
12. सभी जिला भू-अर्जन पदाधिकारी को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।
13. मुख्य प्रशासनिक पदाधिकारी (निर्माण), पूर्व मध्य रेलवे, महेन्द्रघाट, पटना को सूचनार्थ प्रेषित।
14. उप मुख्य अभियंता/नि०/भूमि/महेन्द्रघाट, पटना को सूचनार्थ प्रेषित।
15. प्रबंधक (मानव संसाधन), एन.टी.पी.सी. बाढ़, पटना को सूचनार्थ प्रेषित।
16. उप महाप्रबंधक (एस०टी०), पावरग्रीड कॉरपोरेशन, द्वितीय तल, अलंकार पैलेस, बोरिंग रोड, पटना-800001 को सूचनार्थ प्रेषित।
17. कार्यपालक निदेशक, राष्ट्रीय जल विद्युत पावर कॉरपोरेशन लिमिटेड, विद्युत भवन-II, बेली रोड, पटना को सूचनार्थ प्रेषित।
18. उप मुख्य अभियंता/निर्माण, पूर्व मध्य रेलवे, हाजीपुर को सूचनार्थ प्रेषित।
19. उप मुख्य अभियंता, गंगा ब्रीज, पटना को सूचनार्थ प्रेषित।
20. अधीक्षण अभियंता, एस०एस०बी० मुख्यालय, रूकनपुरा, बेली रोड, पटना को सूचनार्थ प्रेषित।
21. परियोजना निदेशक, एन०एच०ए०आई०, डी०-63, श्री कृष्णापुरी, पटना को सूचनार्थ प्रेषित।
22. प्रबंधक, (तकनीकी), पी०आई०यू०, एन०एच०ए०आई०, दरभंगा को सूचनार्थ प्रेषित।
23. प्रबंध निदेशक, बिहार राज्य पुल निगम, पटना को सूचनार्थ प्रेषित।
24. निदेशक, एल० एन० मिश्रा आर्थिक अध्ययन एवं सामाजिक परिवर्तन संस्थान, पटना/ए० एन० सिन्हा समाज अध्ययन संस्थान, पटना/चन्द्रगुप्त प्रबंधन संस्थान, पटना एवं आद्री, पटना को सूचनार्थ प्रेषित।

ज्ञापांक:-14/डी.एल.ए. बैठक (जि०मू०अ०पदा० कार्यवाही)-19/11-829/रा.पटना, दिनांक-04-07-2016  
प्रतिलिपि:-आप्त सचिव, माननीय मंत्री, राजस्व एवं भूमि सुधार विभाग, बिहार, पटना को सूचनार्थ।

ज्ञापांक:-14/डी.एल.ए. बैठक (जि०मू०अ०पदा० कार्यवाही)-19/11-829/रा.पटना, दिनांक-04-07-2016  
प्रतिलिपि:-आई० टी० मैनेजर, राजस्व एवं भूमि सुधार विभाग को विभागीय वेब साइट पर यथास्थान  
शीघ्र प्रकाशनार्थ प्रेषित।

निदेशक, भू-अर्जन।

## NHAI RAO, Patna

S.N.	Name of Project	District Name	Pending Issues and Status	Present status	compliance
1	Four laning of Sitamarhi to Forbesganj section NH-57	Araria	Few missing plots under process of acquisition through consent of land owner. 4 plots have been registered against the 27 plots. Same was also directed by DM, Araria on 25.07.2015 the	(1) Denotification of 57 plot-pending at NHAI level. 2. On the basis of consent - 24 Land owners- Compensation of payment is pending at NHAI level.	
2	2-lane with paved shoulder from Forbesganj-Jogbani NH-57A	Araria	<ul style="list-style-type: none"> <li>3G estimate of balance 2.069 Hac (out of total 39.39 hac) in villages is yet to be submitted by DLAO.</li> <li>Even though possession of 28.91 Ha land given, payment of area 22.07 Hec (Rs. 49.55) has been disbursed against the sanctioned area 37.33 Hec (Rs, 72.67 Cr). Therefore the payment of only 61% to the Raiyats has so far been disbursed. Work has already been tendered.</li> </ul>	(1) Received Amount-70.81 cr. (2) Disbursement-64.70 cr. (3) Target-Remaining Amount to be disbursed. (4) 19 land owners-payment on the basis of consent pending by NHAI. (5) Disputed land- 4.3 hec. matter pending in the court. (6) Award of 1.956 hec. land pending with CALA (7) 29 land holder -Valuation of Structure pending with CALA.	
3	6-laning from Varanasi- Aurangabad NH-2	Aurangabad	<ul style="list-style-type: none"> <li>Possession of 26 villages given by CALA.</li> <li>Disbursement of compensation is low.</li> <li>Award of all 26 villages declared with structure.</li> <li>86 Nos of arbitration cases are pending with Arbitrator (ADM)</li> <li>Additional Award 23.1934 Hac pending at CALA.</li> </ul>	(1) Target- Revise Estimate to be sent NHAI by 25/06/2016. (b) Award of 23.1934 hac. Additional land - estimate pending at CALA level. (2) Received Amount.-253.31 cr. (3) Disbursement-90.34 cr. (5) 91 cases - pending in arbitration- no action by ADM for disposal. (6) Encroachment issue to be removed in 19 km on the priority basis (7) GM Land transfer-pending at district level.	
		Kaimur	<ul style="list-style-type: none"> <li>Disbursement of compensation is low.</li> <li>Additional Award 6.657 Hac pending at CALA.</li> <li>200 Nos of arbitration cases are pending with Arbitrator (ADM).</li> </ul>	(1) Target- Revise Estimate to be sent NHAI by 25/06/2016. (2) Additional land 6.6 hec. - estimate pending at CALA level (1) Received Amount.-126.54 cr.	

				<p>(2) Disbursement-101.00 cr.  (3) Structures valuation –pending at NHA level.  (4) 200 Nos of arbitration cases are pending.  (5) ChajopurKulhariya&amp;Karnpura-Encroachment to be removed on priority.  (6) GM Land transfer-pending at district level.</p>	
		Rohtas	<ul style="list-style-type: none"> <li>Disbursement of compensation is low.</li> <li>Additional Award 13.2468Hac pending at CALA.</li> <li>118Nos of arbitration cases are pending with Arbitrator (ADM).</li> </ul>	<p>(1) Target-10cr.  (2) Revise Estimate to be sent NHA by 25/06/2016.  (3) Received Amount.-74.70 cr.  (4) Disbursement-59.82 cr.  (5) estimate of 4 village pending at NHA .  (6) 13.25 hct. Additional land 3G estimate - to be sent to NHA before next meeting..  (7) GM Land transfer – pending at district level.  (8) 67 Nos of arbitration cases are pending  (9) Encroachment is to be removed on the priority basis.</p>	
4	6-laning form Aurangabad-BarwaAdda (NH-2)	Aurangabad	<ul style="list-style-type: none"> <li>Proposal for Transfer of 15.1931 Ha ( 5.2278 keshra Hind+1.2637 GairMazarua Aam+2.0470 GairMazaruaMailk + 6.6546 Ha GairMazarua) Land submitted to Additional Collector, Aurangabad on 28.01.2014. Transfer order Awaited.</li> <li>Out of 10 villages, 3(G) award in 9 villages have been received. 3(G) award in remaining one village is not required as the same is under Govt. Land.</li> </ul>	<p>(1) Transfer of GM land -15.1931 hec. proposal to be sent to the department.  (2) received amount-56.10 cr.  (3) disbursment-8.62 cr.  (4) Target- Expedite the disbursement of compensation.  (5) 1 village is to be de-notified by NHA.</p>	
		Gaya	<ul style="list-style-type: none"> <li>Proposal for Transfer of 63.3736 Ha of GairMazarua land submitted to AC, Gaya on 26.02.2014. Transfer of 63.3736 Ha of GM land awaited since 26.02.2014 Chief Secretary directed to resolve modalities of transfer of Govt. Land to NHA in a joint meeting with joint Commissioner of 23.01.2015</li> <li>Valuation of structures in respect of 53 villages duly vetted by EE, BCD submitted to CALA, Gaya on 25.04.2014. Out of 53 villages, 3(G).estimate of all villages received from CALA.</li> </ul>	<p>(1) Received Amount.-130.00 cr.  (2) Disbursement-34.10 cr.  (3) Target-10.00cr  (4) GM Land transfer-pending at district level.  5. Bandobast land -3A proposal to be sent to NHA before next meeting.</p>	

5	2-lane with paved shoulder from Khagaria-Purnea (NH-31)	Bhagalpur	<ul style="list-style-type: none"> <li>• Estimate for 11.5691 Ha amounting Rs. 18.27 Cr. Has been sanctioned by NHA and money deposited. But the disbursement of compensation has not yet started.</li> <li>• There is hindrance at Chakrami where a large number of people are illegally occupying the ROW. (Nearly 1.2km length affected for remaining construction)</li> </ul>	<p>(1) Received Amount-18.27 cr.  (2) Disbursement-5.68 cr.  (3) Encroachment issue at Chakrami is to be resolved.</p>	
6	Four laning of Patna-Buxar NH-30 & 84	Bhojpur	<ul style="list-style-type: none"> <li>• Possession of 8 villages yet to be given by DLAO, Bhojpur. Slow disbursement of compensation by the CALA. Out of Rs 67.72 Cr sanctioned an amount of Rs 55.02 Cr has been deposited by NHA and Rs 14.61 Cr only has been disbursed by CALA. No payment has been disbursed since October-2013.</li> </ul>	<p>(1) Target-Revise Estimate to be sent NHA by 25/06/2016.  (2) possession pending -8 village.  (3) Received Amount.-55.00 cr.  (4) Disbursement-21.164 cr.</p>	
		Buxar	<ul style="list-style-type: none"> <li>• Slow disbursement of compensation by CALA. Out sanctioned amount of Rs 125.40 Cr, an amount of Rs 102.5 Cr has been deposited with CALA. Only 22.5 Cr. has been disbursed till date.</li> </ul>	<p>(1) Received Amount.-102.05 cr.  (2) Disbursement-29.50 cr.  (3) Target-Revise Estimate to be sent NHA by 25/06/2016.  (4) In 48 cases appeal in the High Court filed by NHA.</p>	
		Patna	<ul style="list-style-type: none"> <li>• Possession of 11 villages yet to be given by DLAO, Patna</li> <li>• Only Rs.237.00 Cr. has been disbursement against Rs. 973 Cr. deposited.</li> <li>• Verification of draft 3(A) in respect of 3 villages namely Bhusula Danapur, Mohmadpur Korji &amp; Korji is pending with DLO, Patna.</li> </ul>	<p>(1) Target-Revise Estimate to be sent NHA by 25/06/2016.  (2) Remaining 4 village- possession to be given before next meeting.  (3) Received Amount.-973 cr.  (4) Disbursement-605.00 cr  (5) issue-Bakast Land pending at district level.  (6) 3A proposal of Bhusula Danapur, Mohmadpur Korji &amp; Korji is pending with CALA</p>	
7	2 lane with paved shoulders from Piprakothi-Raxaul NH-28A	Motihari	<ul style="list-style-type: none"> <li>• DLAO, Motihari has resolved all the issues of this Project.</li> </ul>	<p>(1) Target- Expedite the disbursement of compensation in sugauli and Chapwa bypass (toll plaza).</p>	

8	Four laning from Patna-Gaya-Doghi (NH-83)	Gaya	<ul style="list-style-type: none"> <li>3G award for all 62 villages has been declared amounting Rs. 150.214 Cr, however, till date only Rs. 80.28 Cr. has been disbursed.</li> <li>Out of 62 villages, possession has been given for only 57 villages.</li> <li>Mutation of land needs to be taken up immediately.</li> </ul>	<p>(1) Possession- 61 village  (2) Received Amount.-130.00 cr.  (3) Disbursement-98.38 cr.  (4) Target-Revise Estimate to be sent NHAH by 25/06/2016.  (5) 209 cases pending in-arbitration  (6) 117.79 he. GM Land transfer-pending with CALA.</p>
		Jehanabad	<ul style="list-style-type: none"> <li>3G Award for all 35 villages amounting to 168.43 Cr. has been approved by NHAH but till date only Rs. 41.00 Cr. has been disbursed. Disbursement is very slow. Needs to be expedited.</li> <li>Possession has been given for 32 villages. Possession of 3 villages is pending.</li> <li>Mutation of land needs to be taken up immediately.</li> </ul>	<p>(1) (3) Target-Revise Estimate to be sent NHAH by 25/06/2016.  (2) Amount received -125.00 cr.  (3) Disbursement-68.00 cr.  (4) Issue of Bakast Land to be resolved before next meeting.  (5) 59 cases pending in-arbitration</p>
		Patna	<ul style="list-style-type: none"> <li>3G Award for all 31 villages has been declared amounting to Rs 1070.066 Cr, however, till date only Rs. 402.00 Cr. has been disbursed.</li> <li>Out of 31 villages, possession has been given for all 31 villages.</li> <li>Lack of support staff &amp; Kanugo in DLAO Patna is affecting the work.</li> <li>Mutation of land needs to be taken u- immediately.</li> </ul>	<p>(1) Amount received 853.00 cr.  (2) Disbursement-678.00 cr.  (3) Target-Revise Estimate to be sent NHAH by 25/06/2016.  (4) 175 Cases of Bakast Land to be resolved by 30/06/2016.  (5) 48 cases of Bakast land are resolved by dlaao patna.</p>
9	Chhapra-Gopalganj (NH-85)	Gopalganj	<ul style="list-style-type: none"> <li>Gopalganj</li> <li>Out of total 13 villages, 3G estimate for 1 village is pending.</li> <li>Out of total sanctioned estimate of Rs. 33.85 Cr, an amount of Rs. 24.00 Cr has been deposited and Rs 16.00 Cr disbursed so far.</li> </ul>	<p>(1) Amount received 26.00.00 cr.  (2) Disbursement-18.17 cr.  (3) Target -9.00 cr.  (4) 1 village- estimate sent to NHAH for sanction.</p>
		Saran	<ul style="list-style-type: none"> <li>Out of total sanctioned of Rs. 12.44 Cr, amount of Rs. 53.50 Cr has been deposited so far. Disbursement of payment needs to be expedited</li> </ul>	<p>(1) Amount received 14.44. cr.  (2) Disbursement-11.01 cr.  (3) Estimate of structure still pending at CALA level.</p>



		Siwan	<ul style="list-style-type: none"> <li>Out of total sanctioned estimate of Rs. 77.5 Cr, an amount of Rs. 53.50 Cr has been deposited and Rs 23.77 Cr disbursed so far.</li> </ul>	(1)Total proposal 18 village. (2)Possession-7 vill. (3)3G - 7 village. (4) Estimate of 11 village- approved by NHAI- and payment to be started by CALA. (5)Amount received 53.50 cr. (6)Disbursement-23.05 cr. (7) )Estimate of structure to be sent NHAI by next meeting. (8) Identify missing plote detail conformation with CALA.	
10	Four laning of Hajipur-Muzaffarpur (section NH-77 &Muzaffarpur bypass)	Muzaffarpur	<ul style="list-style-type: none"> <li>Hindrance by land owners demanding still higher compensaton (commercial) in Rajla, FatehpurKasturi, Sakri, Kafen, Madhoul, Sadatpur, Kaskaripur. Earlier, 6 Men Committee has already decided higher category (Residential/ commercial) compared to notified nature of land under 3D more than 2 years back. (length affected-7 km in different stretches). Land owners whose land has been declared residential by 6 men committee are demanding for commercial rate.</li> </ul>	(1)Amount received.Rs.81.25cr. (2) disbursement-62.91 cr. (3)227 case pending in the arbitration. (4)IN 18 Case NHAI going to Civil court against decision of arbitrator. (5) Issue of Nature of land still pending at district level.	
		Vaishali	<ul style="list-style-type: none"> <li>At mauzaEkara, some plots were acquired by RCD for constructon of ROB and almost 50% payment made to raiyats. Balance payments need to be paid by RCD. This issue needs to be resolved by DLAO/RCD.</li> </ul>	(1)44 village- final 3G estimate pending at CALA level (2)Amount received.Rs.163.75cr. (3)disbursement-156.20cr. (4 Ownership issue in some cases are pending in DM court.	
11	2 lane with paved shoulder from Muzaffarpur- Sonbarsa NH-77	Muzaffarpur	<ul style="list-style-type: none"> <li>The land owners are demanding commercial and current rate in BedaulAsli( length affected 1.55 km)</li> </ul>	1Land owner demanding commercial rate 2 BedaulAsli-issue still pending at district level..	

12	2 lane with paved shoulder from Chhapra-RewaghatMuzaffarpur - NH-102	Muzaffarpur	<ul style="list-style-type: none"> <li>3D notified on 24.06.2014 for 5.41 ha land in 6 villages, however, 3G estimate of 5 villages submitted out of 6 villages by CALA. One village estimate approved &amp; intimated to CALA.</li> </ul>	<p>(1)Received Amount.-55.00 cr.  (2)Disbursement Amount-13.00 cr.  (3) )Target- 10.00 cr.  (4)Award of 1 village pending .  (5)Transfer of GM Land in Mohamadpur ,Baya-pending with CALA.</p>	
		Saran	<ul style="list-style-type: none"> <li>3D notified on 21.06.2014 for 36.435 Ha land in 19 villages.</li> <li>Out of sanctioned estimate of Rs. 70.78 Cr (Ras 30 Cr deposited with CALA), disbursement started and 2.0 Crore disbursed so far Therefore, Possession is pending.</li> </ul>	<p>(1)Award-8village.  (2)Amount received 54.00 cr.  (3)Disbursement-10.90cr.  (4.)Valuation of Structure pending at CALA level.</p>	
13	Four laning of Patna-Bakhtiyarpur Section NH30	Patna	<ul style="list-style-type: none"> <li>Issue resolved.</li> </ul>	Issue resolved	
14	Four laning of KhagariaBakhtiyarpur section NH-31	Patna	<ul style="list-style-type: none"> <li>Out of 305.6968 Ha of Land to be acquired in 48 Mauza, 3G estimate for 47.8464 Ha land has been submitted by CALA is on per new Act and the same is forwarded to R.O.- Bihar for approval, after applicability of new act in NHAI, RO- Bihar &amp; HQ amounting to Rs. 187.6895 Cr.</li> <li>Out of sanctioned estimate for 275.7224 Ha amounting Rs. 355.65 Cr, an amount of 71.93 cr deposited with CALA, however, only Rs. 28.29 cr disbursed so far.</li> <li>Possession of 20 villages (133.2227 Ha) has been given till date.</li> </ul>	<p>(1)Total proposal-47 vill-  (2)possession-1 village Mathurapur pending at CALA level.  (3)Received Amount.-284.51 cr.  (4)Disbursement Amount-95.42cr.  (5)Target-20.00 cr.</p>	
15	Four laning of Chhapra- Hajipursectin (NH-19)	Saran	<ul style="list-style-type: none"> <li>Out of 79 villages, possession of all villages given by CALA.</li> <li>Out of total sanctioned estimate of Rs. 289 Cr, an amount of Rs. 243 Cr has been deposited and Rs 235 Cr disbursed so far.</li> <li>Estimate fo structures in 30 villages yet to be submitted by DALA affecting 1.00 km length of this project.</li> <li>Unauthorized structures in jalalpur&amp;Bishantola affecting 0.5 km length.</li> </ul>	<p>(1)Received Amount.-243.00 cr  (2)Disbursement-242.00 cr.  (3)Enchroachment in Jalalpur removed.</p>	

16	Maheshkhoot- Saharsa- Purnea (NH-107)	Khagria	<ul style="list-style-type: none"> <li>3A for 3.8560Ha of land has been notified and published in News Papers. 3D is under progress.</li> </ul> <p><b>Madhepura</b></p> <ul style="list-style-type: none"> <li>3(A) for 69.922 Ha of Land has been notified vide Gazette notification no 1613(E) dated 17.06.2015 and submitted to CALA on 21.08.2015 for publication in newspaper.</li> </ul> <p><b>Saharsa</b></p> <ul style="list-style-type: none"> <li>3(A) for 72.712 Ha of Land has been notified vide Gazette notification no 1195(E) dated 06.05.2015 and submitted to CALA on 07.04.2015 and the same has been published in new paper on 20.06.2015 Balance 3(A) for 22.9590 Ha of land is under process of notification.</li> </ul>	3D published	
17	Biharsharif- Barbigha- Mokama (NH-82)	Nalanda	<ul style="list-style-type: none"> <li>3(G) of 11 villages has been approved by the Competent Authority and intimated to CALA. 3G of 2 villages is still awaited from DLAO- Nalanda. Rs. 80 Crs. Has been deposited to DALA A/C.</li> </ul>	(1)Receive Amount 80.00 cr. (2)Disbursement-15.,46.00 cr. (3)Target-10 cr. (4) 3G of 1 village pending. (5) Alignment problem in 3 village.	
		Sekhpura	<ul style="list-style-type: none"> <li>3G estimate of</li> </ul>	(1) 3A done.	
18	Approach road to Rail- cum- Road Bridge at Mungerghat		<ul style="list-style-type: none"> <li><b>Genral Issues:</b> Only Rs. 25 Crore has been made available by Railways resulting in the land acquisition being delayed and project terminated.</li> </ul>		
		Begusarai	<ul style="list-style-type: none"> <li>At present, the LA work has started under NH Act 1956 due to declaration of the project highway as NH 333(B). Accordingly. 3(A) for 20.4224 ha of Land has been notified vide Gazette notification no 2256(E) dated 19.08.2015 and submitted to DALA on 03.09.2015 from publication in newspaper.</li> </ul>	<b>3DAproposal to be sent NHAI before next meeting.</b>	

		<b>Munger</b>	<ul style="list-style-type: none"> <li>At present, the LA work has started under NH Act 1956 due to declaration of the project highway as NH 333(B). Accordingly 3(a) has been published vide S.O. No 516 (E) dated 16.02.2015. 3(a) proposal for 48.4202 Ha of land has been submitted and the same has been forwarded to HQ NHAI raised some observations and it has been re-submitted for Gazette Notification on 06.08.2015 without any amendment done by CALA vide his letter on 281/dated 01.08.2015</li> </ul>	<b>3D of 3 village pending-proposal to be sent to NHAI before next meeting.</b>	
19	2 Laning of Majhuli to Chorout section of newly decared NH 527c from km. 0.000 to km. 63.300		<ul style="list-style-type: none"> <li><b>Utility Shiftin</b> District- Muzaffarpur/ Sitamarhi. Land Acquisition 3(A) of Dardhanga, Madhubani, Muzaffarpur &amp; Sitamarhi District has been published on 03.12.2014 But after passing of more than 180 days from the publication of 3(a) has not been received so far from DLAO Muzaffarpur &amp; Sitamarhi which was submitted by this office on 12.03.2015 to respective DLAO.</li> </ul>	<b>3A pending at CALA level</b>	
			<ul style="list-style-type: none"> <li>Sitamarhi</li> </ul>	<b>3A under verification</b>	
			<ul style="list-style-type: none"> <li>Dardhanga,</li> </ul>	<b>3A sent to NHAI</b>	
			<ul style="list-style-type: none"> <li>Madhubani</li> </ul>	<b>3A sent to NHAI</b>	
20	Govindpur Toll Plaza		<ul style="list-style-type: none"> <li>Begusari</li> </ul>	<b>3A pending at CALA level</b>	

रेलवे परियोजनाओं हेतु अर्जित/अधिग्रहित भूमि का पंचाट घोषणा के लंबित मामलों का विवरण। (दिनांक-13.06.2016 तक)

क्र०	परियोजना का नाम	जिला का नाम	कुल प्रस्ताव की सं०	धारा-4 एवं 6 के तहत स्वीकृत प्रस्ताव की सं०	धारा-7 एवं 17(1) के तहत स्वीकृत प्रस्ताव की सं०	स्वीकृत प्राक्कलन की सं०	दखल-कब्जा की सं०	घोषित पंचाट सं०	प्राप्त राशि	मुआवजा भुगतान की राशि	अभ्युक्ति
1	2	3	4	5	6	7	8	9	10	11	12
1	गंगा रेल सह सड़क पुल	पटना	26	26	26	24	24	23	66.05	63.55	3 पंचाट। 2 दखल लंबित।
1	गंगा रेल-सह-सड़क पुल	सारण	28	28	28	28	28	28	23.71	20.04	पूर्ण। (दखल कब्जा सौंप दिया गया।)
2	कुशेश्वरस्थान नई रेल लाईन	खगडिया	12	11	11	11	11	11	12.64	5.33	1. अधियाची विभाग से राशि अप्राप्त रहने के कारण अग्रतर कार्रवाई लंबित है। 2. ग्राम- चेरा-खेरा का प्रस्ताव त्रुटिपूर्ण होने के कारण रेलवे को वापस, परन्तु रेलवे से प्रस्ताव अबतक अप्राप्त। 3. ग्राम- घेघटा, शेरपुर एवं विशनपुर में संरचना हटाने हेतु निदेश दिया गया।
		दरभंगा	7	7	7	लंबित	7	7			1. अधियाची विभाग से राशि अप्राप्त रहने के कारण अग्रतर कार्रवाई लंबित है। 2. प्राक्कलन लंबित रहने के संबंध में निदेश दिया गया कि मामले को विभाग स्तर पर प्रेषित किया जाय।
3	राजगीर-तिलैया नई रेल लाईन	नवादा	13	13	13	8	13	8	11.00	4.26	1. मौजा- चौवे में अधिकांश रैयतों को मुआवजा भुगतान करते हुये दखल-कब्जा सौंप दिया गया है। 2. 17 रैयतों का मुआवजा भुगतान लंबित रहने के संबंध में निदेश दिया गया कि अविलम्ब मुआवजा भुगतान किया जाय। 3. लक्ष्य- 5.00 करोड़
4	तिलैया-कोडरमा रेल लाईन	नवादा	30	30	30	30	30	20	16.66	3.10	1. लक्ष्य- 3.00 करोड़

क्र०	परियोजना का नाम	जिला का नाम	कुल प्रस्ताव की सं०	धारा-4 एवं 6 के तहत स्वीकृत प्रस्ताव की सं०	धारा-7 एवं 17(1) के तहत स्वीकृत प्रस्ताव की सं०	स्वीकृत प्राक्कलन की सं०	दखल-कब्जा की सं०	घोषित पंचाट सं०	प्राप्त राशि	मुआवजा भुगतान की राशि	अभ्युक्ति
1	2	3	4	5	6	7	8	9	10	11	12
5	दनियावाँ-नेउरा रेल लाईन	पटना	45	45	45	39	44	36	47.49	46.98	<p>1. 69.92 करोड़ अतिरिक्त राशि की मांग अधियाची विभाग से की गई है।</p> <p>2. ग्राम- चामुचक मंझौली में भू-अर्जन हेतु विहित प्रपत्र में अधियाचना सौंपने हेतु रेलवे को निदेश दिया गया।</p> <p>3. जटडुमरी से दनियावाँ के बीच प्राथमिकता के आधार पर मुआवजा भुगतान करने हेतु निदेश दिया गया।</p>
	दनियावाँ-बिहारशरीफ रेल लाईन	नालन्दा	29	29	29	29	29	29	29.26	25.25	<p>1. अधियाची विभाग को उच्च न्यायालय में लंबित मामले में पक्षकार बनते हुये न्यायालय से निर्माण कार्य की अनुमति प्राप्त करने का निदेश दिया गया।</p> <p>2. मौजा- लछछु बिगहा से संबंधित एस0आई0ए0 रिपोर्ट की समीक्षा हेतु दिनांक 15.06.16 तक <b>Expert group</b> गठन करने का निदेश दिया गया। ग्राम- शेरपुर में मुआवजा भुगतान की कार्रवाई जारी है।</p> <p>3. 2 आवाड़ जिला स्तर पर लंबित।</p>
	बिहारशरीफ-बरबीघा रेल	नालन्दा	1	1	1	1	1	1	.1724	.1348	लक्ष्य-जून, 2016 तक शेष मुआवजा राशि भुगतान करने का निदेश।
	बिहारशरीफ, बरबीघा-शेखपुरा नई रेल लाईन	शेखपुरा	28	28	28	21	26	26	29.72	13.38	ग्राम- मुटेहर एवं भिठा में प्राथमिकता के आधार पर मुआवजा भुगतान करने का निदेश दिया गया। लक्ष्य- 7 करोड़
	इसलामपुर-नटेशर नई रेल लाईन	नालन्दा	4	4	4	4	4	4	4		
गया											ग्राम-गरैविघा में शेष एक रैयतों का मुआवजा भुगतान लंबित- रेलवे को इन्टरभेनर बनते हुये न्यायालय से निर्माण कार्य की अनुमति प्राप्त करने हेतु निदेश दिया गया। साथ ही, राशि न्यायालय में जमा करने हेतु निदेश दिया गया। दिनांक 15.06.16 तक निर्माण कार्य शुरू करने हेतु रेलवे को निदेश दिया गया।

क्र०	परियोजना का नाम	जिला का नाम	कुल प्रस्ताव की सं०	धारा-4 एवं 6 के तहत स्वीकृत प्रस्ताव की सं०	धारा-7 एवं 17(1) के तहत स्वीकृत प्रस्ताव की सं०	स्वीकृत प्राक्कलन की सं०	दखल-कब्जा की सं०	घोषित पंचाट सं०	प्राप्त राशि	मुआवजा भुगतान की राशि	अभ्युक्ति
1	2	3	4	5	6	7	8	9	10	11	12
6	कोशी रेल महासेतु	सुपौल	15	15	15	12	15	12	12.08	5.88	1- 3 पंचाट लंबित। 5.95 एकड़ सरकारी भूमि हस्तांतरण हेतु प्रस्ताव तैयार कर आयुक्त स्तर पर भजने हेतु निदेश दिया गया। 2- चादर नं०- 1 एवं 2 में 4.96 एकड़ तथा चादर नं०- 5 में 2.875 एकड़ का एस0आई0ए0 रिपोर्ट दिनांक 20.06.16 तक सौंपने हेतु आद्री, पटना को निदेश दिया गया। 3-सरकारी भूमि पर निर्माण कार्य शुरू करने हेतु रेलवे का निदेश दिया गया।
7	गया-चतरा नई रेल लाईन/ गया-नटेश्वर नई रेल लाईन	गया	5	5	5	2	4	3			2 पंचाट 1 दखल लंबित। दो गाँव का राशि भुगतान किया गया है। 3 ग्राम में भूमि का प्रकृति निर्धारण की कार्रवाई लंबित।
8	बड़ी रेल लाईन वाढ़ से बख्तियारपुर	पटना	6	4	4	2	2	2	6.7	1.20	(1) ग्राम- मिरदाहाचक एवं मोहम्मदपुर का SIA रिपोर्ट पर दिनांक 30.06.16 तक Expert Group गठन कर अग्रेतर कार्रवाई करने हेतु निदेश दिया गया। भूमिहीन परिवारों को पुर्नवासित करने की प्रक्रिया दिनांक 30.06.16 तक पूर्ण करने का निदेश दिया गया है। (2) मोहम्मदपुर एवं करनौती से संबंधित राशि न्यायालय में जमा कर दिया गया है। (3) ग्राम-सबनीमा एवं ग्राम- रानीसराय का प्राक्कलन तैयार कर एक सप्ताह के अंदर रेलवे को भेजने हेतु निदेश दिया गया। (4) जमालपुर का एस0आई0ए0 रिपोर्ट दिनांक 30.06.16 तक सौंपने का निदेश दिया गया।
9	हाजीपुर-रामदयालुन गर	वैशाली									एस0आई0ए0 की कार्रवाई प्रक्रियाधीन।

क्र०	परियोजना का नाम	जिला का नाम	कुल प्रस्ताव की सं०	धारा-4 एवं 6 के तहत स्वीकृत प्रस्ताव की सं०	धारा-7 एवं 17(1) के तहत स्वीकृत प्रस्ताव की सं०	स्वीकृत प्राक्कलन की सं०	दखल-कब्जा की सं०	घोषित पंचाट सं०	प्राप्त राशि	मुआवजा भुगतान की राशि	अभ्युक्ति
1	2	3	4	5	6	7	8	9	10	11	12
10	विद्युत रेल इंजन कारखाना	मधेपुरा							132.53		307.00 एकड़ भूमि दखल कब्जा प्राप्त। कुल अधिग्रहित भूमि रकवा- 1116.00 एकड़ में से 307.00 एकड़ भूमि पर दखल-कब्जा रेलवे को सौंप दिया गया है। शेष रैयती भूमि की वापसी (De-Notification) की कार्रवाई के लिए मुख्य प्रशासनिक अधिकारी, जी०ई०एल०एफ०, पूर्व मध्य रेल, मधेपुरा को विभागीय पत्रांक 602, दिनांक 05.05.16 द्वारा रेलवे संशोधन अधिनियम- 2008 के तहत इस परियोजना के लिए रेलवे के सक्षम प्राधिकार से जिला स्तर पर नामित राज्य सरकार के भूमि अर्जन संबंधित सक्षम प्राधिकार को प्राधिकृत करने का अनुरोध किया गया है।
11	डिजल इंजन रेल कारखाना, मढौरा	सारण								100-00	226.90 एकड़ भूमि दखल कब्जा प्राप्त। सरकारी भूमि हस्तांतरण का प्रस्ताव अप्राप्त।
12	हाजीपर-वैशाली	वैशाली									1- 3 रैयतों का मुआवजा भुगतान लंबित। 2- मौजा- बसाड़ में एस०आई०ए० की कार्रवाई प्रक्रियाधीन। 3- मौजा- फतेहपुर में अतिक्रमण हटाने का निदेश दिया गया।
13	मानपुर फलाई ओवर, फेज-1	गया									रेलवे द्वारा अधियाचना गलत देने के कारण अग्रतर कार्रवाई लंबित। संशोधित अधियाचना जिला भू-अर्जन कार्यालय गया को उपलब्ध कराने हेतु रेलवे को निदेश दिया गया।
14	मानपुर फलाई ओवर, फेज-2	गया									एस०आई०ए० की कार्रवाई प्रक्रियाधीन।



**डेडीकेटेड फेट कोरीडोर कॉर्पोरेशन ऑफ इंडिया लि०, कोलकाता।**

Sl No.	Distt. Name	No. of villages	20A Notification (Nos. of villages)	20E Notification (Nos. of villages)	Award U/S 20F (Nos. of villages)	Total award Amount (Cr.)	Fund to State Govt. (Cr.)	Disbursed Award Amount (Cr.)	Payment for Govt land (Cr.)	Possession	remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Gaya	80	66	55	55	96.98	21.07	10.65	2.78	16	<p>(1) 29 गांव में मुआवजा भुगतान की कार्रवाई जारी है।</p> <p>(2) 10 अवार्ड CALA स्तर पर लंबित।</p> <p>(3) 5 गांव में से 4 गांव के भूमि का किस्म/प्रकृति निर्धारण की कार्रवाई पूर्ण, शेष 01 गांव का प्रक्रियान्धीन।</p> <p>(4) मुआवजा भुगतान में स्वामित्व से संबंधित मामलों को प्राथमिकता के आधार पर हल करने का निदेश।</p>
2	Aurangabad	48	48	47	44	21.77	12	Nil	1.00		<p>(1) 8.5 हे० सरकारी भूमि प्राक्कलन तैयार कर अधियाची विभाग को भेजने हेतु निदेश दिया गया।</p> <p>(2) सरकारी भूमि हस्तांतरण हेतु प्रस्ताव तैयार कर विभाग स्तर पर भेजने हेतु निदेश दिया गया।</p> <p>(3) 8 ग्राम में यथा- चिलौरा, पिपरा, पोउथू, जगदीशपुर, नवाडीह, टेरी, पोखराहा एवं बहुती में प्राथमिकता के आधार पर मुआवजा भुगतान करने हेतु निदेश दिया गया।</p>

डेडीकेटेड फंड कोरीडोर कॉर्पोरेशन ऑफ इंडिया लि0, बनारस जोन

Sl No.	Dist. Name	No. of villages	20A Notification (Nos. of villages)	20E Notification (Nos. of villages)	Award U/S 20F (Nos. of villages)	Total award Amo unt (Cr.)	Fund to State Govt. (Cr.)	Disbursed Award Amount (Cr.)	Payment for Govt land (Cr.)	Possession	remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Rohtas	47	47	47	47	106.60		89.98		47	<p>(1) कुल 6 गांव में रैयतों द्वारा मुआवजा राशि प्राप्त करने से इकार किया जा रहा है।</p> <p>(2) सरकारी भूमि हस्तांतरण से संबंधित प्रस्ताव तैयार कर अपर समाहर्ता, सासाराम को उपलब्ध कराने हेतु अंवलधिकारी, सासाराम एवं डेहरी ऑनसोन को दूरभाष के माध्यम से निर्देशित है।</p> <p>(3) 12 गांव में 2.5 हेक्ठो अतिरिक्त भूमि का पंचाट CALA स्तर पर कार्रवाई में।</p> <p>(4) ग्राम-रसलपुर में 0.26 हेक्ठो का आर्वाड CALA स्तर कार्रवाई में।</p> <p>(5) 13 गांव का संशोधित आर्वाड दिनांक 20.06.16 तक तैयार कर DFCCIL को भेजने हेतु काला को निर्देश दिया गया।</p>
2	Kaimur	49	49	49	49	91.62		76.52		48	<p>(1) 5 गांव (11 हे0) भूमि का मामला आर्बिट्रेशन में विचाराधीन होने के कारण देखल कब्जा लंबित।</p> <p>(2)</p>
3	Aurang abad	9	9								<p>(1) 9 गांव का प्राक्कलन DFCCIL से स्वीकृत।</p> <p>(2) 9.67 हेक्ठो गैरमजदूआ मालिक भूमि का स्वामित्व निर्धारण की कार्रवाई प्रक्रियाधीन।</p> <p>(3) सरकारी भूमि हस्तांतरण का मामला प्रक्रियाधीन।</p>

## R.C.D. WING NH

S. No.	Name of Project	District Involve	Status of 3G Land Award Estimate	Remark	Target	Compliance
1	2	3	4	5	6	7
1	Anisabad-Arwal-Aurangabad-Hariharganj (km 0 to km 154 of NH-98 under NHIIP.	Patna	Sanctioned by Ministry 24.11.2014 for Rs. 66.8624067 Cr. for 21.994 Hec. of L/A of Private Land.	Out of Rs. 66.86 Cr. Amount Rs. 33.43 Cr. Deposited in joint account of DLAO, Patna and PIU on 15.12.2014 Disbursement of compensation is yet to be done by DLAO.	(1)Received Amount 66.86 cr. . (2) Disbursement 34.10 cr. (3)Target- 10.00 cr. (4)Vikram bypass-disbursement of compensation on priority basis. (5)Issue-23 Bakast land matter pending at district level- to be resolved on the priority basis.  (7) Trasfer of 4.639 Hac. Pending at district level	
		Arwal	Sanctioned by Ministry 15.12.2014 for Rs. 11.0568 Cr. for 2.356 Hec. of L/A of Private Land.	Total amount Rs. 11.0568 Crore deposited in joint account of DLAO, Arwal and PIU on 06.02.2015. Disbursement of compensation is yet to be done by DLAO. DM Arwal has sent proposal to Revenue Dept. to delegate power of DLAO to the posted officer.	(1)Received Amount 11.05 cr. . (2)disburse 6.50 cr. (3)Target 0.50 cr. (4) Allotment for peyment of District Board land -payment is still pending.	
		Aurangabad	Sanctioned by Ministry 24.11.2014 for Rs. 66.8624067 Cr. for 21.994 Hec. of L/A of Private Land.	Total amount Rs. 1.1141137 crore deposited in joint account of DLAO, Aurangabad. Disbursement 0.8922402 Cr done only. Disbursement by DLAO required to be expedited.	No issue.	
2	Fatua-Harnaut- Barg (km 0 to 69 of NH-30A) under NHIIP.	Patna	Sanctioned by Ministry 05.01.2015 for Rs. 41.8037484 Cr. for 19.952 Hec. of L/A of Private Land.	Out of rs. 41.80 Cr. Amount Rs. 20.918 Cr. Deposited in joint account of DLAO, Patna and PIU on 10.02.2015 Disbursement of compensation is yet to be done by DLAO.	(1) Amount Received. 20.90 cr. (2) Disbursement 19.53 cr. (3) Target-Remaining compensation to be disbursed before next meeting. (4)possession of 4 vill- Is pending at CALA level.	

S. No.	Name of Project	District Involve	Status of 3G Land Award Estimate	Remark	Target	Compliance
1	2	3	4	5	6	7
		Nalanda	Sanctioned by Ministry 24.11.2014 for Rs. 66.8524067 Cr. for Rs. 12.461 Hec. of L/A of Private Land.	Out of Rs. 31.2025727 Cr. Amount Rs. 15.60 Cr. Deposited in joint account of DLAO, Nalanda and PIU on 16.06.2015 Disbursement of 2.33 cr. done only. It is required to be expedited.	(1) Received Amount 15.60 cr. . (2) Disbursement 10.54 cr. . (3) Target-5.00 cr (4) Issue of Bakast land is in process. (5) Issue of alignment in 3 vill- resolved by RCD.	
3	Sheohar-Sitamarhi-Jainagar-Narahia (km 40 to 216 of NH-104) under NHHP.	Sitamarhi	Sanctioned by Ministry 28.11.2014 for Rs. 39.2188 Cr. for 70.8 Hec. of L/A of Private Land.	Out of Rs. 39.2188 Cr. Amount Rs. 19.71 Cr. deposited in joint account of DLAO, Sitamarhi on 09.01.2015 and PIU. Disbursement is yet to be done by DLAO.	Amount Received 19.71 cr. Disbursement 12.80 cr. Target-5.00 cr	
		Sheohar	Sanctioned by Ministry 19.11.2014 for Rs. 15.08 Cr. for 0.4420 Hec. of L/A of Private Land.	Bill for Rs. 15.08 crore sent to MORTH for clearing it through RPA(, Luckhnow and to deposit in the DLAO A/C.	Amount 15.08 cr. Received. Disbursement 14.02 cr. Target- Remaining ammount to be disbursed beforel next meeting.	
		Madhubani		3G section	Ammount received 54.00 cr. payment to be started by dlao.	
4	Birpur-Bihapur Section (km 0 to km 106 of NH-106) under NHHP.	Supaul	Sanctioned by Ministry 14.01.2015 for Rs. 28.32 Cr. for 4.573 Hec. of L/A of Private Land.	Out of Rs. 28.32 Cr. Bill for Rs. 14.0 Crore sent to MORTH for clearing it through RPAO, Luckhnow to deposit in the DLAO A/C	Received Amount 56.16 c Disbursement 31.69 cr. Target-15.00 cr	
		Madhepur		3D Gazette notification of Madhepur district done recently on dated- 04.03.2015 by Ministry which was made available on 27.03.2015	Receive Amount - 24.04 cr (2) Disbursement of compensation is started by dlao.	
5	Chajua-/sgeigar /sectuib (jm 0 to km 40 of NH-104 under NHHP.	East Champaran (km 0 to km 27)		3D detail pending with CALA since 13.11.2014 in spite of reminder in every monthly meeting it is still pending.	3G estimate pending at RCD level.	
		Sheohar (km 27 to km 40)		3D draft notification submitted to ministry vide letter no-309 dt- 12.12.14 Gazette Notification of 3 D from ministry is awaited.	Received- Disbursement 13.81 cr. Target- Remaining ammount to be disbursed.	

S. No.	Name of Project	District Involve	Status of 3G Land Award Estimate	Remark	Target	Compliance
1	2	3	4	5	6	7
6	Construction of GHhorghat Bridge on NH-80 (3x18m)	Munger	Section-4 Notification done.	Estimate for L/A for 65.8 decimal (Commercial Land) for Rs. 4.85 Cr. (Approx) given by DLAO.	Received Amount-4.85 cr. Disbursement-1.30 cr. Target - 2.00 cr.	
		Bagalpur	Section-4 Notification done.	Land Acquisition involved 56.3 decimal. Estimate of L/A given by DLAO.	Ammount Received- 59.00 lakh. Disbursement 14.00 lakh. Payment of 2 plotes are pending.	
7	Bhagalpur bypass on NH-80	Bhagalpur	No Issue	L/A of 233.0725 Hec. Already done. 3(a) draft Notification for L/A of 3.58 Hec. sent to ministry vide DE, NH Wing, Bihar, Patna's Lt. No- 314(WE) dt- 13.12.2014 for Gazette Notification.	Displacement problem. Disbursement- 12.5 lakh.	
8	Dehria (Katihar) to Delhi- Diwanganj (Banal) (km 30.25 to 55.4 of NH-81					
	i) Km 52 to km 53 (Lava Bazar)	Katihar		L/A is being done on perpetual lease 2014. Consent from 80% Plot Holder taken by Executive Engineer, NH Division, Purnea. Balance under process.		
	ii) Km 54 to km 55.4 (Deli Diwanganj)	Katihar		No issue.		
9	Construction of approach road, approach slab, cut of wall, floor protection for bridge at km 21 of NH-102 (Takiya Bridge)	Saran		Draft Notification of 3(a) sent to Ministry for Gazette Notification.		

S. No.	Name of Project	District Involve	Status of 3G Land Award Estimate	Remark	Target	Compliance
1	2	3	4	5	6	7
10	Construction of HL RCC Bridge in km 61 ( 60.675) 6x24 mtr. Span of NH-30A.	Patna		Draft 3(a) Notification sent to Ministry for GaZette Notification vide Ce NH, Bihar, Patna's Lt. No- 285 dt.-17.092013 0.597 Hec. L/A involved. Since the Bridge has been constructed, it is required to make the payment to Land Owner adopting perpetual lease policy 2014	no issue	
11	Construction of 2x24+2x 18.00m (eff. Span) HL RCC Bridge with footpat. at chainage 63.60 of NH 31A	Patna		Draft 3(a) Notification sent to Ministry for Gazette Notification Ministry for Gazette notification vide CE NH, Bihar, Patna's Lt. No-75 Dt. - 28.03.2014. Since the Bridge has been constructed, it is required to make the payment to Land Owner adopting perpetual lease policy-2014	no issue	

**Bihar State Road Development Corporation Ltd., Patna.**

**Present Status of Land Acquisition ( ADB Funded Projects )**

SL.	SH No. and Name of Road	District	Total Nos. of Chadar / (No. of Villages)	No of Chadar in which estimate sanct.	Total Nos. of chader in New Act 2013	Award	possession	Target (Up to next meeting)	Compliance
1	2	3	4	5	6	7	8	9	
1	SH-78 (Bihta - Sarmera)	Patna	Raiyati 59+Bakast 43=102	75	24	66	48	(1)Received 230.00 , (2)Disburshment 222.48 cr. (2)Target - 2800 Land Owner -20 % Remaining compensation payment to be made before next meeting (3) Issue of Bakast land pending at district level.	
		Nalanda	Raiyati 43+Bakast 28=71	66	5	66	43	(1)Received 132.00, disburshment 105.59 (2)Target - 10.00 cr. (3)Payment pending in chader Bhagwanpur.Raii,Paras.	
2	SH-81 (Sakkadi - Nasriganj)	Bhojpur	45	45	0	45	42	(1)Received 21.00 cr. (2)Disburshment 2.31 cr. (2)Target-Remaining compensation to be disbursed or deposited in the Court before next meeting.	
		Rohtas	4	4		4	4	(1)Received 15.00, Disburshment 7.44 cr Return to BSRCD-7.35 cr. (2)Target- 0.21 cr.	
3	SH-90 (Mohammadpur - Chhapra)	Gopalganj	20	17	3 in SIA	17	17	(1)Amount receive-37.00 cr. Disbursemnt 6.45 cr. (2)Target-disbursement of compensation is required to be expedited.	
		Chhapra	3	3	0	3	3	amount receive-8 .60cr. Disbursemnt 5.11 cr Target-5.00 cr..	

SL.	SH No. and Name of Road	District	Total Nos. of Chadar / (No. of Villages)	No of Chadar in which estimate sanct.	Total Nos. of chader in New Act 2013	Award	possession	Target (Up to next meeting)	Compliance
4	SH-86 (Saraiya - Motipur)	Muzaffarpur	21	21	0	21	21	Amount receive - 22.55 cr. Disbursement 18.25 cr. mauza-talla Banjaria compensation of disbursement pending due to low rate.	
5	SH-87 (Runnisaidpur - Bhiswa)	Sitamarhi	38	32	2	32	32	Amount receive-47.120 cr., Disbursemnt 19.50 cr. Target-Expedite disbursement..	
6	SH-91 (Birpur - Udakishunganj)	Supaul	1	1	0	1	1	Amount receive-30 lakh., (2)Disbursemnt 3.46 lakh. Target-Remaining disbursement of compensation before next meeting.	
		Madhepura	8	8	0	7	7	Amount receive-27.370cr. Disbursemnt 16.35 cr; Taget-7.00 cr.	
7	SH-83 (Baghi - Barbigaha)	Nawada	11	9	0	9		Amount receive-1.358 cr., Disbursemnt 1.358 cr.	
		Shekhpura	8	8	0	8		Amount receive-1.7758 cr. (2)Disbursemnt- 1.7758 cr.	
8	SH-88 (Baruna-Rasiyari)	Samastipur	37	23	2	23	23	amount receive76.85 cr., Disbursemnt 53.61 cr. Rajpur, muktiyarpur,Dharmsara.vajipur - payment is stagnate.	
		Darbhangha	27	20	6		12	Amount receive-26.52 cr. Disbursemnt 18.00 cr. Final Award of 27 village pending.at district level. Target- Expedite the disbursement of compensation .	
9	SH-89 (Siwan - Siswan)	Siwan	6	1	5	1		Amount receive-18.77 cr., (2)Disbursemnt 0.00 cr. 5-village - under process in SIA.	



## Bihar State Road Development Corporation Ltd., Patna.

SL. No.	SH No. and Name of Road	District	Total Nos. of Chadar	Area (in Acres)	No. of Chadar in which Section 11/19	No. of Chadar in which Section 9	possession	Target	Compliance
	PPP Project				3 D	3 G			
1	Bakhityarpur Tajpur Toll Bridge	Patna	6	64.49	6	NA	6	Receive Amount 17.94 . Disbursement 17.72 cr.	
		Samastipu	48	670.05		NA	42	Receive Amount 296.935cr. Disbursement-258.00 cr.	
2	Rajauli Bakhityarpur NH 31	Nawada	38	90.144	38	38		payment is on going.	
		Nalanda	26	105.01	25	12		payment is stop-requested by BSRCD.	
3	Mohania - Ara (NH-30)	Kaimur (Bhabua)	24	30.101	24	24		RCD is going to cabinet for approval of this project.	
		Rohtash (Sasaram )	52	71.753	50	8			
		Buxar	15	22.861	15	15		Compensation of payment is to be speed up.	
		Bhojpur (Ara)	24	50.894	23	0		Receive Amount 29.70 . Disbursement 16.25 cr.	
4	Gaya-Hisua (NH-82)	Gaya	42	126.12	39	18		.Receive Amount 60.00 cr. . Disbursement 1.97cr. Award of structure pending with CALA.	
		Nawada	36	101.79	27	18		Receive Amount 38.00 cr. Disbursement-2.57 cr.	
		Nalanda	22	60.18.3	10	6		Receive Amount 22.00 cr. Disbursement-00.00 cr.	
5	Kacchi Dargah-Vidupur Bridge on Ganga River	Vaishali	18		18			Land to be acquired under Lease policy.	
		Patna	2		2			Land to be acquired under Lease policy.	

भारत-नेपाल सीमा पथ परियोजना के निर्माणार्थ भू अर्जन से संबंधित अद्यतन प्रगति प्रतिवेदन

क्र.	जिला का नाम	कुल प्रस्ताव की सं०	कुल सन्निहित रकवा (एकड में)	पुराने भू अर्जन अधिनियम के तहत धारा-4/6 की स्वीकृति की स्थिति	नये भू अर्जन अधिनियम धारा-11/19 के तहत विभाग स्तर पर प्राप्त प्रस्ताव की सं०	राशि की उपलब्धता (राशि करोड में)	दखल कब्जा (एकड में)	अभ्युक्ति।
1	2	3	4	5	6	7	8	9
1	पू०चंपारण (मोतिहारी)	48	550.19	(1) 5 ग्रामों के अंतर्गत 30.1547 एकड का धारा 4/6 के तहत अधिसूचना/अधिघोषणा स्वीकृत एवं संसूचित।	कुल प्राप्त प्रस्ताव की सं०-38	160.49	5	(1) पुराने अधिनियम के तहत 5 प्रस्तावों में कुल रकवा 30.1547 एकड का मुआवजा भुगतान हितबद्ध रैयतों को प्राप्त करने हेतु नोटिस निर्गत। (2) नये अधिनियम के तहत प्राप्त 38 मौजों से संबंधित प्रस्ताव का अधिसूचना/अधिघोषणा स्वीकृत। (3) 2 प्रस्ताव आयुक्त स्तर पर लंबित।
2	प०चंपारण (बेतिया)	92	816.1535	2 प्रस्ताव में धारा-4/6 के तहत अधियाचना/अधिघोषणा स्वीकृत एवं संसूचित।	कुल प्राप्त प्रस्ताव की सं०-88	158.13	2	(1) नये अधिनियम के तहत 23 प्रस्ताव में 91.69 एकड का अधिसूचना स्वीकृत। अधिघोषणा प्रारूप में विभाग द्वारा पृच्छा की गई है जिसका निराकरण जिला से अबतक अप्राप्त है। (2) 19 प्रस्ताव का अधिसूचना/अधिघोषणा प्रारूप त्रुटि निराकरण प्रतिवेदन जिला स्तर से अप्राप्त।
3	सीतामढ़ी	61	571.5571	5 प्रस्ताव में धारा-4/6 के तहत अधियाचना/अधिघोषणा निर्गत।	कुल प्राप्त प्रस्ताव की सं०-55	448.19	5	(1) पुराने अधिनियम के तहत 5 ग्राम में मुआवजा भुगतान की कार्यवाई जारी। (2) 55 गांव का त्रुटिनिराकरण अनुपालन प्रतिवेदन जिला स्तर से अप्राप्त। (3) 01 गांव रेलवे की भूमि। 17 गांव न्यास/मंदिर/मस्जिद की भूमि-अधियाची विभाग द्वारा अनापति प्रमाण पत्र उपलब्ध नहीं कराने के कारण अग्रेतर कार्यवाई लंबित।
4	मधुबनी	17	60.138	शून्य	कुल प्राप्त प्रस्ताव की सं०-07	44.57	लंबित	(1) 7 प्रस्ताव दिनांक 9.6.16 को विभाग स्तर पर प्राप्त।

5	अररिया	64	456.206	शून्य	कुल प्राप्त प्रस्ताव की सं०-64	178.56	लंबित	(1) नये अधिनियम के तहत 64 प्रस्ताव जिला स्तर पर प्राप्त। (2) 16 मौजों से संबंधित प्रस्ताव का अधिसूचना/अधिघोषणा प्रकाशित। (3) फारबिसगंज अंचल अंतर्गत कुल 14 प्रस्ताव का अधिसूचना/अधिघोषणा स्वीकृति हेतु विभाग स्तर पर प्रक्रियाधीन। (4) 34 प्रस्ताव का अधिसूचना/अधिघोषणा प्रारूप समेकित रूप से जिला से अप्राप्त।
6	सुपौल	7	41.0523	5 प्रस्ताव धारा-4/6 के तहत अधियाचना/अधिघोषणा स्वीकृत।	कुल प्राप्त प्रस्ताव की सं०-07	41.32	1	(1) पुराने अधिनियम के तहत 2 मौजा में मुआवजा भुगतान की कार्रवाई जारी तथा शेष 2 मौजा में नोटिस निर्गत। अन्य 1 मौजा में मूल्यांकन की कार्रवाई प्रक्रियाधीन। (2) नये अधिनियम के तहत 2 मौजा का अधियाचना जिला स्तर पर जांच के प्रक्रियाधीन। (3) लक्ष्य-समाहर्ता स्तर से संबंधित परियोजना की अद्यतन प्रतिवेदन विभाग को उपलब्ध कराने हेतु निदेश दिया गया।
7	किशनगंज	65	394.87.65	शून्य	कुल प्राप्त प्रस्ताव की सं०-52 (चादर-78)	111.23	लंबित	(1) विभाग स्तर पर नये अधिनियम के तहत प्राप्त 75 प्रस्ताव प्राप्त। (2) 18 प्रस्ताव का अधिसूचना/अधिघोषणा प्रकाशित। (3) 47 प्रस्ताव का अधिसूचना/अधिघोषणा प्रारूप जिला स्तर से अप्राप्त। (3)10 प्रस्ताव का त्रुटिनिराकरण प्रतिवेदन जिला स्तर से प्राप्त।

## SIA Study Projects with A N Sinha Institute of Social Studies, Patna.

Sl. No.	District	SIA Project Name	Area (in acre)	Budget amount	Request date	Proposal submitted on	Status as on 09.06.2016	Project Director
1	Buxar	Buxar N H -84 Land Acquisition			letter no. 367 (14.08.2015)	may,2016	50% fee received through cheque that bounced. Communicated to the DLAO.	Aviral Pandey
2	Darbhanga	Land Acquisition for the construction of 13.00 KM long extended portion of approach road of Baluaha Ghat Koshi Bridge between Gandaul and Biraul up to Hanti Kothi in Saharsa/ Darbhanga.		31,97,460	29.07.2015	31.08.15	Report submitted on 01.06.2016 to DM Darbhanga	H.B.Ansari
3	Saharsa	Social Impact Assessment of 02 Maujas (Villages)- Gadaul-72 and Bahrapur-71 in Saharsa District on Land Acquisition for the Approach Road of Koshi River Bridge from Baluaha Ghat Gandaul, Bahrapur in Saharsa District up to Hanti Kothi, Biraul in Darbhanga District.		14,62,283	4.9.15	15.9.15	Report submitted on 08.06.2016 to DM Saharsa	H.B.Ansari
4	Samastipur	Social Impact Assessment of Land Acquisition of Two Maujas (Villages)- Bhagwanpur Cheksekho and Singia Bujurg Basti & Chader-2 in Samastipur District for the Improvement/Up-gradation of SH-88 Varuna Bridge (NH- 103) to Rasiyari Road in Darbhanga District.		16,90,000			Proposal submitted	H.B.Ansari
5	Darbhanga	Land Acquisition for the Improvement/Up-gradation of SH-88 Varuna Bridge (NH- 103) to Rasiyari Road in Darbhanga District (Affected Village-6)		21,92,820	8.8.15	10.12.15	PFV 2.9.15 Proposal submitted	H.B.Ansari
6	Darbhanga	Land Acquisition for the Construction of Bridge and Approach Road on the western bank of Kamala River at Madhepur Thengaha Ghat in Darbhanga District (Affected Village-02)		10,81,920/-	8.8.15	11.1.16	PFV 4.9.15 Proposal submitted	H.B.Ansari
7	Darbhanga	Land Acquisition of Two Maujas (Villages) - Ojhoul and Rampur Ramdev urf Chand-Dih in Darbhanga District for the Construction of 2.00 KM Approach Road on the bank of right side between Akmighat to Shobhna villages in Darbhanga District.			13.8.15		PFV 4.9.15 Proposal submitted.	H.B.Ansari

**Note : Shaded SIA study projects are no more attached to the Institute as decided by the Department.**

8	East Champaran	RCC Bridge, Bhudhi Gandak, Bhogari-Piprapatti, Thana-50	76.25	4,05,358	21.04.2015 (Letter No.-248/Bhu-arjan)	01.07.2015	Fieldwork in progress.	AKH, KK & VV
9	East Champaran	North Bihar Central University	301.97	53,06,963	27.06.2015 (Letter No.-90/Bhu-arjan)		Report Submitted on 30.04.2016	KK, AKH & VV
10	Patna	SOCIO-ECONOMIC IMPACT STUDY OF PROPOSED LAND ACQUISITION UNDER NEW B. G. LINE BETWEEN BARH AND BAKHTIYARPUR (Mohamadpur and Mirdahachak Village under Barh Block of Patna District)	5.9605	16,90,500/-	9.7.15	21.7.15	Report submitted	B.N.Prasad
12	Saran	SOCIO-ECONOMIC IMPACT STUDY OF PROPOSED LAND ACQUISITION UNDER THE PROJECT OF NEW B. G. LINE CHHAPRA - MUZAFFARPUR (Bishunpura and Sherpur Village under Sadar Chhapra of Saran District)		24,63,300			Report submitted on 15.05.2016.	B.N.Prasad
13	Saran (Chhapra)	Digha Rail-cum-Road connectivity Bridge, Thana- 83, 86		47,67,814	16.02.2015 (Letter No.-159/Bhu-arjan)	13.03.2015	Proposal submitted	KK, AKH & VV
14	Siwan	S.H.-89, Siwan-Siswan Road, Thana-233, 240, 242, 243		36,61,442	25.05.2015 (Letter No.-205/Bhu-arjan)	25.07.2015	Report submitted on 26.05.2016	VV, AKH & KK
15	Vaishali	Hazipur-Ramdayatu Rail track Doubling		23,65,493	17.04.2015 (Letter No.-226/Bhu-arjan)	09.05.2015	Fieldwork in progress Report submitted before 30.06.2016.	VV, AKH & KK
16	Rohtas Sasaram	शिवसागर-चेनारी पथ निर्माण हेतु थाना 477 (0.52 Acre)	0.52	9,35,512/-			50% fee received. Recruitment of field staff in progress. Field work to commence by 25 <sup>th</sup> of June 2016 subject to notification for the same is done by the competent authority.	Sudhir Kr Awadhesh Kr
17	Khagariya	खगरिया कुशेश्वर स्थान बड़ी रेल लाइन निर्माण हेतु भू-अर्जन के लिए सामाजिक प्रभाव आंकलन।	2.01				Proposal to be submitted by 25.05.2016	Sudhir Kumar & Bipul Kumar 28.05.2016

**Note : Shaded SIA study projects are no more attached to the Institute as decided by the Department.**

## PROGRESS REPORT

**Social Impact Assessment Study on Land Acquisition in Bihar**  
**Name of the Organization: Chandragupt Institute of Management Patna**

S. No.	District	Project Name	Date of receiving of SIA Proposal	Name of Project team member	Status of SIA Study	Remarks
1	2	3	4	5	6	7
1.	Nalanda	SIA for Land Acquisition in Rahui block for Chandi-Sarmera Road (SH 78)	12 <sup>th</sup> July, 2015	Dr. V. Mukunda Das S. Vishnu-Co-ordinator Anuj Sharma Uma Nair	<ul style="list-style-type: none"> <li>• Project proposal sent on 20<sup>th</sup> August, 2015.</li> <li>• Work awarded; money received on 22<sup>nd</sup> November, 2015.</li> <li>• Report submitted on 24<sup>th</sup> February, 2016.</li> <li>• Public hearing conducted on 5<sup>th</sup> April, 2016.</li> </ul>	<b>Final report submitted on 25<sup>th</sup> April, 2016</b>
2	Patna	SIA for Land Acquisition in Sabalpur and Nasipur-Tajpur under Patna district	10 <sup>th</sup> July, 2015	Dr. V. Mukunda Das D. Samanta – Co-ordinator Shireesh B.L. Mishra	<ul style="list-style-type: none"> <li>• Fund for the project received from District Land Acquisition Officer on 26<sup>th</sup> November, 2015.</li> <li>• Notification of the SIA study has been made on 17<sup>th</sup> December, 2015 by competent authority.</li> <li>• Report submitted to DLAO, Patna and soft copy of the report mailed to DM Patna, Director,</li> </ul>	<p><b>Draft Report submitted on 30<sup>th</sup> January, 2016.</b> Discussion with the DLO, DLO verbally advised not to proceed further hence public hearing not conducted. However, district authority asked the final report of the project which was submitted on 6<sup>th</sup> April, 2016</p> <p><b>Final report submitted</b></p>

S. No.	District	Project Name	Date of receiving of SIA Proposal	Name of Project team member	Status of SIA Study	Remarks
					Land Acquisition, DGM, BSRDC on 30 <sup>th</sup> January, 2016	
3	Nalanda	Social Impact Assessment of Road under PMGSY at Sarmera	8 <sup>th</sup> January, 2016	S. Vishnu-Co-ordinator Anuj Sharma	<ul style="list-style-type: none"> <li>Project proposal sent on 18.1.2016.</li> <li>Work is yet to be awarded.</li> </ul>	<b>SIA Not required as informed in the meeting dated 20.02.2016</b>
4	Gopalganj	Social Impact Assessment of Bridge construction at BangraGhat on River Gandak	14 <sup>th</sup> January, 2016	S. Vishnu-Co-ordinator Anuj Sharma	<ul style="list-style-type: none"> <li>Initial visit to the project site has been done.</li> <li>Proposal already submitted. Waiting for work order.</li> </ul>	<b>SIA Not required as informed in the meeting dated 20.02.2016</b>
5	Sheohar	Approach Road to RCC Bridge over Bagmati River on the Belsund-Chhatauni stretch	August, 2015	Rajesh Kumar – Co-ordinator Anup Raj S. Senpati	<ul style="list-style-type: none"> <li>Project has not yet been sanctioned by the District Authority.</li> </ul>	<b>SIA Not required as informed in the meeting dated 20.02.2016</b>
6	Patna	SIA of Land Acquisition for the proposed Digha to Didarganj Ganga Express Way Road in Patna District	1 <sup>st</sup> January, 2016	Shireesh B.L. Mishra DebabrataSamanta	<ul style="list-style-type: none"> <li>The work has been stopped as per the advice of DM, Patna vide letter No: 326, dated 2<sup>nd</sup> February, 2016.</li> </ul>	<b>SIA Not required as informed in the meeting dated 20.02.2016</b>
7	Nalanda	SIA of Land Acquisition for the	7 <sup>th</sup> December,	Kalyan Agrawal Rajeev Ranjan	<ul style="list-style-type: none"> <li>Preliminary visit was made on 11/01/2016.</li> </ul>	<b>SIA Not required as informed in the meeting</b>

S. No.	District	Project Name	Date of receiving of SIA Proposal	Name of Project team member	Status of SIA Study	Remarks
		proposed Hilsa Bypass (West) Road in Nalanda District	2015		<ul style="list-style-type: none"> <li>Project proposal has been submitted on 22/01/2016.</li> <li>Approval of the proposal is awaited.</li> </ul>	<b>dated 20.02.2016</b>
8	Gaya	SIA of Land Acquisition for Bandhuwa to Paimar flyover (Railway) in Manpur Block	18 <sup>th</sup> March, 2016	Dr. V. Mukunda Das Prof. Anuj Sharma	<ul style="list-style-type: none"> <li>Project proposal submitted on 12th April, 2016</li> <li>Project for first phase has been sanction on 9<sup>th</sup> May, 2016</li> <li>After collection of almost 95 per cent data, the data collection work got stalled due to mismatch in land ownership data &amp; map with ground reality.</li> <li>Matter informed to District Authority and SIA team facilitate the district team in the field to identify the mismatch.</li> </ul>	
9	Nalanda	SIA of Land Acquisition for Construction of Daniyawa- Biharsharif Railway Line	4 <sup>th</sup> March, 2016	Dr. V. Mukunda Das Prof. Ranjit Tiwari Prof. Santosh Kumar	<ul style="list-style-type: none"> <li>Project sanctioned on 1<sup>st</sup> April, 2016.</li> <li>Notification done on 11<sup>th</sup> April, 2016.</li> <li>Field visit completed on 5<sup>th</sup> April, 2016</li> <li>Tabulation and analysis of</li> </ul>	<b>Final Report submitted on 5<sup>th</sup> May, 2016.</b>



S. No.	District	Project Name	Date of receiving of SIA Proposal	Name of Project team member	Status of SIA Study	Remarks
					data has been completed. • Report prepared, public hearing conducted, final report submitted	
10	Patna	SIA of Land Acquisition in Bardh to Baktiyarpur for Village Jamalpur	10 <sup>th</sup> March, 2016	Dr. V. Mukunda Das Prof. Anup Raj Prof. Senapati Ms. Priyanka Sinha	• Project proposal submitted on 12 <sup>th</sup> April, 2016 • <b>Approval of project proposal is awaited</b>	
11	Vaishali	SIA for acquisition of Land for Hajipur to Sugauli Rail Line	16 April, 2016	Dr. V. Mukunda Das Shri B.L. Mishra Prof. Shireesh Prof. Debabrata Samanta	• Project proposal submitted on 16 <sup>th</sup> April, 2016 • <b>Approval of project proposal is awaited</b>	

**Summary**

Total number of projects given	-	13
Proposal withdrawn	-	2
Balance available	-	11
Final report submitted	-	2
Report submitted	-	3 (district administration advised not to proceed further, hence public hearing was not conducted .
Approval not received	-	3

# ASIAN DEVELOPMENT RESEARCH INSTITUTE

## STATUS OF SIA AS ON APRIL 13, 2016

Sl. No.	District	Project Name	Proposal for S.I.A with date	Proposed amount for S.I.A	Amount received	Present status of S.I.A
1	Bhagalpur	4 projects – rehabilitation of displaced persons, road, bridge, approach road	Proposal for S.I.A dated 22.06.2015	Rs. 7.20 lakh	Rs. 3.35 for Rehabilitation of Displaced Persons not yet received	The Reports on (i) GonuDham, (ii) approach road to Bridge on Gerua River and (iii) approach road near Vijay Ghata already sent. Report on Rehabilitation of Displaced persons also ready.
2	Patna	SH-78 Bihta-Sarmera	Proposal for S.I.A. dated 15.06.2015	Rs. 39.59 lakh	Amount received	Report submitted in February, 2016. Public hearing fixed for 18.4.16
3	Madhubani	Rail Line Project	Proposal for S.I.A dated 05-09-2015	Rs. 14.39 lakh	Amount received	Final Report submitted.
4	Gopalganj	Road Project	Proposal for S.I.A. dated 16-10-2015	Rs. 14.00 lakh	Amount received	Report submitted on 25-03-16
5	Nalanda	Road Project	Proposal for SIA sent on 19.01.2016	Rs. 19.14 lakh	Amount not received	dropped
6	Supaul	Mega Rail Bridge Project	Proposal for SIA dated 19.01.2016	Rs. 7.49 lakh	Amount not received	SIA fee Not deposited