


बिहार सरकार
राजस्व एवं भूमि सुधार विभाग
(भू-अर्जन निदेशालय)

जिला भू-अर्जन पदाधिकारियों की राज्यस्तरीय मासिक बैठक दिनांक-15.03.2016 की कार्यवाही।

1. उपस्थिति:- पंजी के अनुसार।
2. बैठक को प्रधान सचिव, राजस्व एवं भूमि सुधार विभाग तथा निदेशक, भू-अर्जन द्वारा संबोधित किया गया। प्रधान सचिव महोदय द्वारा सर्वप्रथम उपस्थित सभी जिला भू अर्जन पदाधिकारियों को विभिन्न केन्द्रीय एवं राजकीय परियोजनाओं हेतु भूमि अधिग्रहण कार्य की महत्ता से अवगत कराया गया तथा परियोजनाओं हेतु भू-अर्जन की कार्रवाई समय सीमा के भीतर सुनिश्चित करने का निदेश दिया गया। साथ ही, हितबद्ध रैयतों को ससमय शत-प्रतिशत मुआवजा भुगतान की कार्रवाई सुनिश्चित करने का निदेश दिया गया।
3. कतिपय जिला भू-अर्जन पदाधिकारियों द्वारा विभाग/सरकार स्तर से सीधे पत्राचार किये जाने के संबंध में निदेशक, भू-अर्जन द्वारा सभी जिला भू-अर्जन पदाधिकारियों को निदेश दिया गया कि विभाग स्तर से सीधे पत्राचार नहीं किया जाय बल्कि समाहर्ता के माध्यम से पत्राचार किया जाय।
4. बैठक में निदेशक, भू-अर्जन द्वारा सभी उपस्थित जिला भू अर्जन पदाधिकारियों को सुझाव दिया गया कि पुराने भूमि अर्जन अधिनियम 1894 यथा संशोधित अधिनियम 1984 के अंतर्गत विभिन्न परियोजनाओं हेतु किये गये भू-अर्जन से संबंधित विवरणी संबंधित अंचलाधिकारी तथा जिला अवर निबंधक को उपलब्ध करा दें ताकि संबंधित विभाग के लिए अर्जित भूमि का दाखिल-खारिज कराया जा सके।
5. प्रधान सचिव महोदय द्वारा सभी जिला भू अर्जन पदाधिकारियों को बताया गया कि सरकारी भूमि के अंतर विभागीय हस्तांतरण हेतु विस्तृत दिशा-निदेश राजस्व एवं भूमि सुधार विभाग द्वारा पूर्व से निर्गत है। एन0एच0ए0आइ0 को सरकारी भूमि का निःशुल्क हस्तांतरण **as is where is basis** पर किये जाने के संबंध में वित्त विभाग के अधिसूचना सं0-5450 दिनांक-22.06.16 निर्गत है। एन0एच0ए0आइ0 को सरकारी भूमि हस्तांतरण से संबंधित सभी मामलों में वित्त विभाग के उक्त निर्गत अधिसूचना के आलोक में अग्रेतर कार्रवाई करने हेतु प्रधान सचिव महोदय द्वारा निदेश दिया गया।
6. सभी जिला भू अर्जन पदाधिकारियों को निदेश दिया गया कि प्रत्येक माह के प्रथम सप्ताह में एम0आइ0एस0 प्रतिवेदन को ऑन लाईन अपडेट किया जाय।
माननीय उच्च न्यायालय में लंबित वादों की विवरणी **DLA Portal** पर उपलब्ध है। सभी जिला भू-अर्जन पदाधिकारी द्वारा अपने जिला से संबंधित वादों में दायर प्रतिशपथ पत्र संबंधी विवरणी को **Portal** पर अपडेट किया जाय। राज्य अन्तर्गत चल रही विभिन्न परियोजनाओं से संबंधित ऑनलाइन रिपोर्ट भरने की जानकारी आई0टी0 मैनेजर, राजस्व एवं भूमि सुधार विभाग द्वारा सभी जिला भू अर्जन पदाधिकारियों को दिया गया।
7. बैठक में पुराने भूमि अर्जन अधिनियम 1894 यथा संशोधित अधिनियम 1984 के अंतर्गत प्रारम्भ किये गये भूमि अर्जन के तहत कतिपय परियोजनाओं में प्राक्कलन स्वीकृति/पंचाट घोषणा एवं शत-प्रतिशत मुआवजा भुगतान की कार्रवाई लंबित रहने की सूचना पर प्रधान सचिव महोदय द्वारा अप्रसन्नता व्यक्त की गई तथा ऐसे मामलों में 15 दिनों के भीतर कार्रवाई पूरी करने का निदेश दिया गया। साथ ही, सभी समाहर्ताओं से इस आशय का प्रमाण पत्र की मांग करने का भी निदेश दिया गया कि अब ऐसे मामले लंबित नहीं है। इस संबंध में निदेशक, भू-अर्जन द्वारा सभी जिला भू-अर्जन पदाधिकारियों का ध्यान विभागीय पत्रांक- 287/रा0, दिनांक- 24.02.2016 की ओर आकृष्ट किया गया एवं 15 दिनों के भीतर अनुपालन सुनिश्चित करने का निदेश दिया गया।

8. RFCTLARR Act-2013 के तहत भू-अर्जन/भूमि अर्जन, पुनर्वास और पुनर्व्यवस्थापन प्राधिकार के लिए कार्यालय/कार्य-स्थल की व्यवस्था हेतु सरकारी भवन चिह्नित करने, प्राधिकार के अंतर्गत गुप-सी0 एवं डी0 के कर्मियों का पदस्थापन, उपस्कर की व्यवस्था, प्राधिकार के लिए भाड़े पर वाहन की व्यवस्था इत्यादि के संबंध में जिला भू-अर्जन पदाधिकारी, पटना/गया/भागलपुर/मुंगेर एवं सहरसा को निदेशित किया गया है। परंतु दरभंगा एवं पूर्णियां में कार्यालय/कार्यस्थल की व्यवस्था अबतक नहीं करने के आलोक में प्रधान सचिव महोदय द्वारा दूरभाष के माध्यम से संबंधित समाहर्ताओं को निदेश दिया गया।
9. भू-अर्जन अधिनियम के अधीन अधिग्रहित जमीन के 25 वर्षों के लिए निर्धारित लगान की राशि यथाशीघ्र राजस्व शीर्ष में जमा करने हेतु निदेशक, भू-अर्जन द्वारा सभी जिला भू-अर्जन पदाधिकारियों को निदेश दिया गया।
10. बैठक में उपस्थित राज्य एस0आई0ए0 संस्थानों के प्रतिनिधियों को निदेशित किया गया कि एस0आई0ए0 हेतु लंबित भू अर्जन की परियोजनाओं की समीक्षा कर समय-सीमा के भीतर एस0आई0ए0 की कार्रवाई पूर्ण की जाय। साथ ही, सभी जिला भू-अर्जन पदाधिकारियों को निदेश दिया गया कि राज्य एस0आई0ए0 संस्थानों द्वारा प्रस्तावित एस0आई0ए0 शुल्क राशि की समीक्षा विभाग द्वारा एतद् संबंधी निर्गत दिशा-निदेशों के आलोक में किया जाय तथा यह सुनिश्चित किया जाय कि एस0आई0ए0 शुल्क निर्धारित मापदंड के अनुसार है अथवा नहीं।
11. बैठक में उपस्थित सभी एस0आई0ए0 संस्थान के प्रतिनिधियों को निदेशित किया गया कि समाहर्ता स्तर से एस0आई0ए0 हेतु प्राप्त भू अर्जन प्रस्तावों के तैयार किये गये टी.ओ.आर. तथा एस0आई0ए0 शुल्क संबंधी प्रतिवेदन को समीक्षा हेतु निदेशालय को भी उपलब्ध कराया जाना सुनिश्चित किया जाय।
12. जन शिकायत एवं सूचना के अधिकार अधिनियम के तहत लंबित मामलों को यथाशीघ्र निष्पादन करने हेतु सभी जिला भू-अर्जन पदाधिकारियों/प्रभारी जिला भू-अर्जन पदाधिकारियों निदेश दिया गया।
13. बैठक में उपस्थित सभी जिला भू-अर्जन पदाधिकारियों द्वारा निदेशक, भू-अर्जन से अनुरोध किया गया कि कुछ जिला भू-अर्जन पदाधिकारियों को विभाग द्वारा सरकारी सीम कार्ड अभी तक उपलब्ध नहीं कराया गया है। जिला भू-अर्जन पदाधिकारियों को शीघ्र सीम उपलब्ध कराने हेतु प्रशाखा पदाधिकारी, प्रशाखा-3, राजस्व एवं भूमि सुधार विभाग को निदेशित किया गया।
14. बैठक में उपस्थित सभी जिला भू-अर्जन पदाधिकारियों द्वारा निदेशक, भू-अर्जन से अनुरोध किया गया कि उन्हें भू-अर्जन परियोजनाओं की प्रगति के पर्यवेक्षण हेतु जिलों में उपलब्ध भू-अर्जन आकस्मिकता मद में उपलब्ध राशि से लैप टॉप उपलब्ध कराया जाय। निदेशक, भू-अर्जन द्वारा इस संबंध में आई0टी0 मैनेजर को लैप टॉप से संबंधित विशिष्टि (Specification) के साथ प्रस्ताव समर्पित करने का निदेश दिया गया।
15. विभिन्न केन्द्रीय एवं राजकीय परियोजनाओं के भूमि अर्जन से संबंधित लंबित मामलों एवं बैठक में दिये गये निदेश के आलोक में इस पर की जाने वाली कार्रवाई की सूची संलग्न है।
सधन्यवाद ज्ञापन के साथ बैठक का समापन किया गया।


 (वीरेन्द्र कुमार मिश्र)
 निदेशक,
 भू-अर्जन, बिहार।

ज्ञापांक:-14/डी0एल0ए0-बैठक (जि0भू0अ0पदा0)-कार्यवाही-19/2011-483/पटना, दिनांक-06-04-2016.

प्रतिलिपि:-

1. मुख्य सचिव, बिहार, पटना के विशेष कार्य पदाधिकारी को सादर सूचनार्थ प्रेषित।
2. विकास आयुक्त, बिहार, पटना के आप्त सचिव को सादर सूचनार्थ प्रेषित।
3. प्रधान सचिव के प्रधान आप्त सचिव, राजस्व एवं भूमि सुधार विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।
4. प्रधान सचिव, जल संसाधन विभाग के प्रधान आप्त सचिव को सूचनार्थ प्रेषित।
5. प्रधान सचिव, उद्योग विभाग/प्रबंध निदेशक, आधारभूत संरचना विकास प्राधिकार, पटना को सूचनार्थ प्रेषित।
6. प्रधान सचिव, पथ निर्माण विभाग बिहार, पटना को सूचनार्थ प्रेषित।
7. प्रधान सचिव, उर्जा विभाग, बिहार, पटना को सूचनार्थ प्रेषित।
8. प्रमंडलीय आयुक्त, पटना/भागलपुर/मुंगेर/मगध/पुर्णिया/कोसी/सारण/तिरहुत/दरभंगा को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।
9. सचिव, वन एवं पर्यावरण विभाग, बिहार, पटना को सूचनार्थ प्रेषित।
10. सचिव, लघु सिंचाई विभाग, बिहार, पटना को सूचनार्थ प्रेषित।
11. सभी समाहर्ता/सभी अपर समाहर्ता को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।
12. सभी जिला भू-अर्जन पदाधिकारी को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।
13. मुख्य प्रशासनिक पदाधिकारी (निर्माण), पूर्व मध्य रेलवे, महेन्द्रघाट, पटना को सूचनार्थ प्रेषित।
14. उप मुख्य अभियंता/नि0/भूमि/महेन्द्रघाट, पटना को सूचनार्थ प्रेषित।
15. प्रबंधक (मानव संसाधन), एन.टी.पी.सी. बाढ़, पटना को सूचनार्थ प्रेषित।
16. उप महाप्रबंधक (एस0टी0), पावरग्रीड कॉरपोरेशन, द्वितीय तल, अलंकार पैलेस, बोरिंग रोड, पटना-800001 को सूचनार्थ प्रेषित।
17. कार्यपालक निदेशक, राष्ट्रीय जल विद्युत पावर कॉरपोरेशन लिमिटेड, विद्युत भवन-II, बेली रोड, पटना।
18. उप मुख्य अभियंता/निर्माण, पूर्व मध्य रेलवे, हाजीपुर को सूचनार्थ प्रेषित।
19. उप मुख्य अभियंता, गंगा ब्रीज, पटना को सूचनार्थ प्रेषित।
20. अधीक्षण अभियंता, एस0एस0बी0 मुख्यालय, रूकनपुरा, बेली रोड, पटना को सूचनार्थ प्रेषित।
21. परियोजना निदेशक, एन0एच0ए0आई0, डी0-63, श्री कृष्णापुरी, पटना को सूचनार्थ प्रेषित।
22. प्रबंधक, (तकनीकी), पी0आई0यू0, एन0एच0ए0आई0, दरभंगा को सूचनार्थ प्रेषित।
23. प्रबंध निदेशक, बिहार राज्य पुल निगम, पटना को सूचनार्थ प्रेषित।
24. निदेशक, एल0 एन0 मिश्रा आर्थिक अध्ययन एवं सामाजिक परिवर्तन संस्थान, पटना/ए0 एन0 सिन्हा समाज अध्ययन संस्थान, पटना/चन्द्रगुप्त प्रबंधन संस्थान, पटना एवं आद्री, पटना को सूचनार्थ प्रेषित।
25. मुख्य परियोजना प्रबंधक, डी0एफ0सी0सी0आई0एल0, मुगलसराय/कोलकाता को सूचनार्थ प्रेषित।

(वीरेन्द्र कुमार मिश्र)

निदेशक,

भू-अर्जन, बिहार।

ज्ञापांक:-14/डी.एल.ए.-बैठक (जि0भू0अ0पदा0)-कार्यवाही-19/2011-483/पटना, दिनांक-06-04-2016.

प्रतिलिपि:-आप्त सचिव, माननीय मंत्री, राजस्व एवं भूमि सुधार विभाग, बिहार, पटना को सूचनार्थ।

निदेशक,

भू-अर्जन, बिहार।

ज्ञापांक:-14/डी.एल.ए.-बैठक (जि0भू0अ0पदा0)-कार्यवाही-19/2011-483/पटना, दिनांक-06-04-2016.
प्रतिलिपि:-आई0टी0 मैनेजर, राजस्व एवं भूमि सुधार विभाग, बिहार, पटना को विभागीय वेबसाइट पर अपलोड करने हेतु सूचनार्थ प्रेषित।

निदेशक,

भू-अर्जन, बिहार।

S.N.	Name of Project	District Name	Pending Issues and Status	Present status	compliance
1	Four laning of Sitamarhi to Forbesganj section NH-57	Araria	Few missing plots under process of acquisition through consent of land owner. 4 plots have been registered against the 27 plots. Same was also directed by DM, Araria on 25.07.2015 the	(1)Denotification of57 plot-pending at NHAI level.	
2	2-lane with paved shoulder from Forbesganj-Jogbani NH-57A	Araria	<ul style="list-style-type: none"> 3G estimate of balance 6.00Ha (out of total 38.54 ha) in villages is yet to be submitted by DLAO. Even though possession fo 28.91 Ha land given, payment of area 20 Hec (Rs. 47Cr) has been disbursed against the sanctioned area 32.54 Hec (Rs, 67.7 Cr). Therefore the payment of only 61% to the Raiyats has so far been disbursed. Work has already been tendered. 	(1)Received Amount-64.99 cr. (2)Disbursement-60.28 cr. (3) Target-Remaining Amount to be disbursed. (4)19 land owners-payment on the basis of consent pending by NHAI. (5)disputed land- 4.3 hec.matter pending in the court.	
3	6-laning from Varanasi- Aurangabad NH-2	Aurangabad	<ul style="list-style-type: none"> Possession of 1 (Jasoeya) villages still pending with CALA. Award of all 26 villages declared with structure. 28 Nos of arvitration cases are pending with Arvitrator (ADM) 	(1)Target- Expedite the disbursement of compensation. (b)Award of Additional land – estimate pending at CALA level. (2)Received Amount.-173.00 cr. (3)Disbursement-63.00 cr. (5)51 cases - pending in arbitration- no action by ADM for disposal. (6)Encroachment issue to be rersolved (7)GM Land transfer-pending at district level.	
		Kaimur	<ul style="list-style-type: none"> Land owners not allowing work in villagskaranpura, Pakarihaar, Barhuli, Karigaon, JagtpuraAmirthaBhainsola and Panchpokhri Award for structures of 26 villages (out of 27)declared by CALA. Award of 1 villages (Barej) still pending whose vetting by PWD is to be done. 422 Nos of arbitration cases are pending with Arbitrator (ADM). 	Target-Additional land 6.6 hec. estimate pending at CALA level (1)Received Amount.-126.54 cr. (2)Disbursement-86.67 cr. (3)structures valuation –pending at NHAI. (4)150Nos of arbitration cases are pending. (5)Encroachment issue to be rersolved (7)GM Land transfer-pending at district level.	
		Rohtas	<ul style="list-style-type: none"> Out of 26 villages, award of 22 approved. 	(1) Target- 20 cr.	

			<ul style="list-style-type: none"> • 22 villages award approved by Ro Patna and balance 4 villages return back due to observation. • Out of 22 approved villages possession of 18 villages given by CALA balance 4 villages are pending. • Possession of 4 approved villages to be given by CALA. • Modified Award of village Saraiya and sent to RO Patna for Approval. • Modified Award of Mathuri and Paali is to be declared by CALA as observation of RO in regards with rates of adjoining village Dehri has been adopted by him. • 92 Nos of arbitration cases are pending with Arbitrator. 	<p>(2)Received Amount.-78.70 cr. (3)Disbursement-59.59 cr. (4)estimate of 4 village pending at NHAI . (5) Issue -13.25 hct. Additional land 3G estimate - pending at CALA level. (7)GM Land transfer – pending at district level. (8)Encroachment issue to be resolved</p>	
4	6-laning form Aurangabad-BarwaAdda (NH-2)	Aurangabad	<ul style="list-style-type: none"> • Proposal for Transfer of 15.1931 Ha (5.2278 keshra Hind+1.2637 GairMazarua Aam+2.0470 GairMazaruaMailk + 6.6546 Ha GairMazarua) Land submitted to Additional Collector, Aurangabad on 28.01.2014. Transfer order Awaited. • Out of 10 villages, 3(G) award in 9 villages have been received. 3(G) award in remaining one village is not required as the same is under Govt. Land. 	<p>(1)Transfer of GM land -15.1931 hec. Pending from long time. GM land proposal to be submitted by 31.3.16 (2)received amount-56.10 cr. (3)disbursement-1.02 cr. (4)Target- Expedite the disbursement of compensation. (5)1 village is to be de-notified by NHAI.</p>	
		Gaya	<ul style="list-style-type: none"> • Proposal for Transfer of 63.3736 Ha of GairMazarua land submitted to AC, Gaya on 26.02.2014. Transfer of 63.3736 Ha of GM land awaited since 26.02.2014 Chief Secretary directed to resolve modalities of transfer of Govt. Land to NHAI in a joint meeting with joint Commissioner of 23.01.2015 • Valuation of structures in respect of 53 villages duly vetted by EE, BCD submitted to CALA, Gaya on 25.04.2014. Out of 53 villages, 3(G) estimate of all villages received from CALA. 	<p>(1) 11.3 hec GM land proposal pending at district level. (2)Received Amount.-130.00 cr. (3)Disbursement-22.61 cr. (4)13vill-compensation of disbursement is going on. (5)Target-Expedite the disbursement of compensation.</p>	

5	2-lane with paved shoulder from Khagaria-Purnea (NH-31)	Bhagalpur	<ul style="list-style-type: none"> • Estimate for 11.5691 Ha amounting Rs. 18.27 Cr. Has been sanctioned by NHA and money deposited. But the disbursement of compensation has not yet started. • There is hindrance at Chakrami where a large number of people are illegally occupying the ROW. (Nearly 1.2km length affected for remaining construction) 	<p>(1)Disbursement-1.05. cr. (2)Remaining amount to be deposited in the reference court. (3)Chakrami matter -land Identified, link road acquisition pending.</p>	
6	Four laning of Patna-Buxar NH-30 & 84	Bhojpur	<ul style="list-style-type: none"> • Possession of 8 villages yet to be given by DLAO, Bhojpur. Slow disbursement of compensation by the CALA. Out of Rs 67.72 Cr sanctioned an amount of Rs 55.02 Cr has been deposited by NHA and Rs 14.61 Cr only has been disbursed by CALA. No payment has been disbursed since October-2013. 	<p>(1)All 55 village-3G approved. (2)possession-47 (3)Received Amount.-55.00 cr. (4)Disbursement-11.12 cr. (6)Target-estimate to be revised as per NHA guide lines.</p>	
		Buxar	<ul style="list-style-type: none"> • Slow disbursement of compensation by CALA. Out sanctioned amount of Rs 125.40 Cr, an amount of Rs 102.5 Cr has been deposited with CALA. Only 22.5 Cr. has been disbursed till date. 	<p>(1)Received Amount.-117.00 cr. (2)Disbursement-25.79 cr. (3)estimate to be revised as per NHA guide lines. (4)In 48 cases appeal in the High Court filed by NHA.</p>	
		Patna	<ul style="list-style-type: none"> • Possession of 11 villages yet to be given by DLAO, Patna • Only Rs.237.00 Cr. has been disbursement against Rs. 973 Cr. deposited. • Verification of draft 3(A) in respect of 3 villages namely BhusulaDanapur, MohmadpurKorji&Korji is pending with DLO, Patna. 	<p>(1)possession-11 vill. (2)Remaining 4 village possession to be given before next meeting. (3)Received Amount.-973 cr. (4)Disbursement-553.00 cr. (5)Target- Identification of Bakast Land pending at district level. (6) 3A proposal of BhusulaDanapur, MohmadpurKorji&Korji is pending with CALA, Patna</p>	
7	2 lane with paved shoulders from Piprakothi-Raxaul NH-28A	Motihari	<ul style="list-style-type: none"> • DLAO, Motihari has resolved all the issues of this Project. 		

8	Four laning from Patna-Gaya-Doghi (NH-83)	Gaya	<ul style="list-style-type: none"> • 3G award for all 62 villages has been declared amounting Rs. 150.214 Cr, however, till date only Rs. 80.28 Cr. has been disbursed. • Out of 62 villages, possession has been given for only 57 villages. • Mutation of land needs to be taken up immediately. 	<p>(1) Possession- 61 village (2) Received Amount.-130.00 cr. (3) Disbursement-96.18 cr. (4) Target-20. Cr. (5) 207 cases pending in-arbitration,</p>	
		Jehanabad	<ul style="list-style-type: none"> • 3G Award for all 35 villages amounting to 168.43 Cr. has been approved by NHA but till date only Rs. 41.00 Cr. has been disbursed. Disbursement is very slow. Needs to be expedited. • Possession has been given for 32 villages. Possession of 3 villages is pending. • Mutation of land needs to be taken up immediately. 	<p>(1) Possession -35 village. (2) Amount received -125.00 cr. (3) Disbursement-61.14cr. (4) Target- Issue of Bakast Land to be resolved till next meeting. (5) 53 cases pending in-arbitration (6) slow payment due to low rate</p>	
		Patna	<ul style="list-style-type: none"> • 3G Award for all 31 villages has been declared amounting to Rs 1070.066 Cr, however, till date only Rs. 402.00 Cr. has been disbursed. • Out of 31 villages, possession has been given for all 31 villages. • Lack of support staff & Kanugo in DLAO Patna is affecting the work. • Mutation of land needs to be taken u- immediately. 	<p>(1) Amount received 853.00 cr. (2) Disbursement-627.43 cr. (3) Target-68. Cr. (4) 223 CASES of Bakast Land pending for decision..</p>	
9	Chhapra-Gopalganj (NH-85)	Gopalganj	<ul style="list-style-type: none"> • Gopalganj • Out of total 13 villages, 3G estimate for 1 village is pending. • Out of total sanctioned estimate of Rs. 33.85 Cr, an amount of Rs. 24.00 Cr has been deposited and Rs 16.00 Cr disbursed so far. 	<p>(1) Amount received 26.00.00 cr. (2) Disbursement-17.42 cr. (3) Target -9.00 cr. (4) 1 village- estimate sent to NHA for sanction.</p>	
		Saran	<ul style="list-style-type: none"> • Out of total sanctioned of Rs. 12.44 Cr, amount of Rs. 53.50 Cr has been deposited so far. Disbursement of payment needs to be expedited 	<p>(1) Proposal -5, possession-5 vill., (2) Award-5 vill. (3) Amount received 14.44. cr. (4) Disbursement-11.01 cr</p>	

		Siwan	<ul style="list-style-type: none"> Out of total sanctioned estimate of Rs. 77.5 Cr, an amount of Rs. 53.50 Cr has been deposited and Rs 23.77 Cr disbursed so far. 	<p>(1)Total proposal 18 village. (2)Possession-7 vill. (3)3G - 7 village. (4)Regarding revised Estimate of 11 village-disposal of query raised by NHAI -pending at District level. (5)Amount received 53.50 cr. (6)Disbursement-23.05 cr.</p>	
10	Four laning of Hajipur-Muzaffarpur (section NH-77 & Muzaffarpur bypass)	Muzaffarpur	<ul style="list-style-type: none"> Hindrance by land owners demanding still higher compensation (commercial) in Rajla, FatehpurKasturi, Sakri, Kafen, Madhoul, Sadatpur, Kaskaripur. Earlier, 6 Men Committee has already decided higher category (Residential/commercial) compared to notified nature of land under 3D more than 2 years back. (length affected-7 km in different stretches). Land owners whose land has been declared residential by 6 men committee are demanding for commercial rate. 	<p>(1)Amount received.Rs.81.25cr. (2)disbursement-69.55 cr.</p> <p>(3)180 case pending in the arbitration.IN 18 Case NHAI going to Civil court against decision of arbitrator.</p>	
		Vaishali	<ul style="list-style-type: none"> At mauzaEkara, some plots were acquired by RCD for construction of ROB and almost 50% payment made to raiyats. Balance payments need to be paid by RCD. This issue needs to be resolved by DLAO/RCD. 	<p>Matter Referred to civil court. (1)Amount received.Rs.163.75cr. (2)disbursement-156.20cr</p>	
11	2 lane with paved shoulder from Muzaffarpur- Sonbarsa NH-77	Muzaffarpur	<ul style="list-style-type: none"> The land owners are demanding commercial and current rate in BedaulAsli (length affected 1.55 km) 	<p>1. Land owner demanding commercial rate. 2. BedaulAsli-matter regarding nature of land still pending .</p>	
12	2 lane with paved shoulder from Chhapra-RewaghatMuzaffarpur-NH-102	Muzaffarpur	<ul style="list-style-type: none"> 3D notified on 24.06.2014 for 5.41 ha land in 6 villages, however, 3G estimate of 5 villages submitted out of 6 villages by CALA. One village estimate approved & intimated to CALA. 	<p>(1)Received Amount.-55.00 cr. (2)Disbursement Amount-8.00 cr. (3)Remaining compensation to be distributed through Camp. (4)Award of 1 village pending .</p>	

		Saran	<ul style="list-style-type: none"> • 3D notified on 21.06.2014 for 36.435 Ha land in 19 villages. • Out of sanctioned estimate of Rs. 70.78 Cr (Rs 30 Cr deposited with CALA), disbursement started and 2.0 Crore disbursed so far Therefore, Possession is pending. 	<p>(1)Award-8village. (2)Amount received 54.90.00 cr. (3)Disbursement-9.31cr. (4.)Valuation of Structure pending.</p>	
13	Four laning of Patna-Bakhtiyarpur Section NH30	Patna	<ul style="list-style-type: none"> • Issue resolved. 	Issue resolved	
14	Four laning of KhagariaBakhtiyarpur section NH-31	Patna	<ul style="list-style-type: none"> • Out of 305.6968 Ha of Land to be acquired in 48 Mauza, 3G estimate for 47.8464 Ha land has been submitted by CALA is on per new Act and the same is forwarded to R.O.- Bihar for approval, after applicability of new act in NHAI, RO- Bihar & HQ amounting to Rs. 187.6895 Cr. • Out of sanctioned estimate for 275.7224 Ha amounting Rs. 355.65 Cr, an amount of 71.93 cr deposited with CALA, however, only Rs. 28.29 cr disbursed so far. • Possession of 20 villages (133.2227 Ha) has been given till date. 	<p>(1)Total proposal-47 vill- (2)possession-30vill. (3)Received Amount.-284.51 cr. (4)Disbursement Amount-83.53cr. (5)Target-17.00 cr.</p>	
15	Four laning of Chhapra- Hajipursectin (NH-19)	Saran	<ul style="list-style-type: none"> • Out of 79 villages, possession of all villages given by CALA. • Out of total sanctioned estimate of Rs. 289 Cr, an amount of Rs. 243 Cr has been deposited and Rs 235 Cr disbursed so far. • Estimate fo structures in 30 villages yet to be submitted by DALA affecting 1.00 km length of this project. • Unauthorized structures in jalalpur&Bishantola affecting 0.5 km length. 	<p>(1)Received Amount.-243.00 cr (2)Disbursement-242.00 cr. (3)Enchroachment in Jalalpur removed.</p>	
16	Maheshkhoot-Saharsa- Purnea (NH-107)	Khagria	<ul style="list-style-type: none"> • 3A for 3.8560Ha of land has been notified and published in News Papers. 3D is under progress. 	3D proposal pendingat district level.	

			<p>Madhepura</p> <ul style="list-style-type: none"> 3(A) for 69.922 Ha of Land has been notified vide Gazette notification no 1613(E) dated 17.06.2015 and submitted to CALA on 21.08.2015 for publication in newspaper. <p>Saharsa</p> <ul style="list-style-type: none"> 3(A) for 72.712 Ha of Land has been notified vide Gazette notification no 1195(E) dated 06.05.2015 and submitted to CALA on 07.04.2015 and the same has been published in new paper on 20.06.2015 Balance 3(A) for 22.9590 Ha of land is under process of notification. 		
17	Biharsharif- Barbigaha-Mokama (NH-82)	Nalanda	<ul style="list-style-type: none"> 3(G) of 11 villages has been approved by the Competent Authority and intimated to CALA. 3G of 2 villages is still awaited from DLAO- Nalanda. Rs. 80 Crs. Has been deposited to DALA A/C. 	<p>(1)Receive Amount 80.00 cr. (2)Disbursement-2.00 cr. (3)Target-10 cr. (4)3G of 1 village pending. Alignment problem in 3 village.</p>	
		Sekhpura	<ul style="list-style-type: none"> 	<p>(1) 3A done.</p>	
18	Approach road to Rail-cum- Road Bridge at Mungerghat		<ul style="list-style-type: none"> Genral Issues: Only Rs. 25 Crore has been made available by Railways resulting in the land acquisition being delayed and project terminated. 		
		Begusarai	<ul style="list-style-type: none"> At present, the LA work has started under NH Act 1956 due to declaration of the project highway as NH 333(B). Accordingly. 3(A) for 20.4224 ha of Land has been notified vide Gazette notification no 2256(E) dated 19.08.2015 and submitted to DALA on 03.09.2015 from publication in newspaper. 	<p>3A pending at District level. 3Aproposal to be sent NHAI by 31/03/16</p>	

		Munger	<ul style="list-style-type: none"> At present, the LA work has started under NH Act 1956 due to declaration of the project highway as NH 333(B). Accordingly 3(a) has been published vide S.O. No 516 (E) dated 16.02.2015. 3(a) proposal for 48.4202 Ha of land has been submitted and the same has been forwarded to HQ NHA raised some observations and it has been re-submitted for Gazette Notification on 06.08.2015 without any amendment done by CALA vide his letter on 281/dated 01.08.2015 	<p>3D pending at district level. 3D of 30 village proposal to be sent NHA before next meeting.</p>	
19	2 Laning of Majhuli to Chorout section of newly declared NH 527c from km. 0.000 to km. 63.300		<ul style="list-style-type: none"> Utility Shiftin District- Muzaffarpur/ Sitamarhi. Land Acquisition 3(A) of Dardhanga, Madhubani, Muzaffarpur&Sitamarhi District has been published on 03.12.2014 But after passing of more than 180 days from the publication of 3(a) has not been received so far from DLAO Muzaffarpur&Sitamarhi which was submitted by this office on 12.03.2015 to respective DLAO. 	<p>3A pending.</p>	

Bihar State Road Development Corporation Ltd., Patna.

Present Status of Land Acquisition (ADB Funded Projects)

As On Dated : 15/03/2016

SL.	SH No. and Name of Road	District	Total Nos. of Chadar / (No. of Villages)	No of Chadar in which estimate sanct.	Total Nos. of chader in New Act 2013	Award	possession	Target (Up to next meeting)	Compliance
1	2	3	4	5		6	7	8	9
1	SH-78 (Bihta - Sarmera)	Patna	Raiyati 59+Bakast 43=102	69	24	54	48	(1)Received 205.00 , Disburshment 192.00 (2)Target - 2800 Land Owner -20 % Remaining compensation payment to be made before next meeting	
		Nalanda	Raiyati 43+Bakast 28=71	66	5	66	43	(1)Received 132.00, disburshment 103.60 (2)Target - 10.00 cr. (3)Payment pending in chader Bhagwanpur.Raii,Paras.	
2	SH-81 (Sakkadi - Nasriganj)	Bhojpur	45	45	0	45	42	(1)Received 21.00 cr. Disburshment 0.93 cr. (2)Target-Remaining compensation to be disbursed or deposited in the Court before next meeting.	
		Rohtas	4	4		4	4	(1)Received 15.00, Disburshment 7.71 cr Return to BSRCD-7.42 cr. (2)Target- 0.53 cr.	
3	SH-90 (Mohammadpur - Chhapra)	Gopalganj	20	17	3 in SIA	17	17	(1)Amount receive-37.00 cr. Disbursemnt 5.90 cr. (2)Target-disbursement of compensation is required to be expedited.	
		Chhapra	3	3	0	3	3	amount receive-8 .60cr. Disbursemnt 5.11 cr 3.00 cr to be returned to BSRDC Target-Remaining amount to be disbursed before next meeting. 11 land owner - compensaton paymen tis pending.	

	Name of Road		of Chadar / (No. of Villages)	Chadar in which estimate sanct.	Nos. of chader in New Act 2013	Total Award	on	Target (Up to next meeting)	Compliance
4	SH-86 (Saraiya - Motipur)	Muzaffarpur	21	21	0	21	21	Amount receive - 21.77 cr. Disbursement 17.20 cr. Target-Remaining amount disbursement before next meeting.	
5	SH-87 (Runnisaidpur - Bhiswa)	Sitamarhi	38	32	2	32	32	Amount receive-47.120 cr., Disbursement 18.00 cr. Target-Expedite disbursement..	
6	SH-91 (Birpur - Udakishunganj)	Supaul	1	1	0	1	1	Amount receive-30 lakh. , Disbursement 3.46 lakh. Target-Remaining disbursement of compensation before next meeting.	
		Madhepur	8	8	0	7	7	Amount receive-21.00cr. Disbursement 13.00 cr; Target-7.00 cr.	
7	SH-83 (Baghi - Barbigha)	Nawada	11	9	0	9		Amount receive-3.40 cr., Disbursement 0.760 cr. Return to BSRCD-2.00 cr. Target-Remaining disbursement of compensation before 31/03/2016.	
		Shekhpura	8	8	0	8		Amount receive-1.02 cr. Disbursement- 0.74 cr. Target-Remaining disbursement of compensation before next meeting.	
8	SH-88 (Baruna-Rasiyari)	Samastipur	37	23	2	23	23	amount receive 76.85 cr. , Disbursement 51.01 cr. Target-Remaining disbursement of compensation till next meeting.	
		Darbhanga	27	20	6		12	Amount receive-35.45 cr. Disbursement 16.01 cr. pending-award of 27 chader. Target-Expedite the disbursement of compensation .	

SL.	SH No. and Name of Road	District	Total Nos. of Chadar /(No. of Villages)	No of Chadar in which estimate sanct.	Total Nos.of chader in New Act. 2013	Award	possession	Target (Up to next meeting)	Compliance
9	SH-89 (Siwan Siswan)	Siwan	6	1	5	1		Amount receive-18.77 cr. , Disbursemnt 0.00 cr. 5-village - under process in SIA.	

भारत-नेपाल सीमा पथ परियोजना के निर्माणार्थ भू अर्जन से संबंधित अद्यतन प्रगति प्रतिवेदन (15.03.2016)।

क्र.	जिला का नाम	कुल प्रस्ताव की सं०	कुल सन्निहित रकवा (एकड में)	पुराने भू अर्जन अधिनियम के तहत धारा-4/6 की स्वीकृति की स्थिति	नये भू अर्जन अधिनियम धारा-11/19 के तहत विभाग स्तर पर प्राप्त प्रस्ताव की सं०	राशि की उपलब्धता (राशि करोड में)	दखल कब्जा (एकड में)	अभ्युक्ति।
1	2	3	4	5	6	7	8	9
1	पू०चंपारण (मोतिहारी)	48	77.242	(1) 5 ग्रामों के अंतर्गत 30.1547 एकड का धारा 4/6 के तहत अधिसूचना/अधिघोषणा स्वीकृत एवं संसूचित।	कुल प्राप्त प्रस्ताव की सं०-38	160.49	5	(1) पुराने अधिनियम के तहत 5 प्रस्तावों में कुल रकवा 30.1547 एकड का मुआवजा भुगतान हितबद्ध रैयतों को प्राप्त करने हेतु नोटिस निर्गत। (2) नये अधिनियम के तहत प्राप्त 28 प्रस्ताव का अधिसूचना/अधिघोषणा प्रारूप स्वीकृत। (3) 8 प्रस्ताव का त्रुटिनिराकरण प्रतिवेदन जिला स्तर से अप्राप्त। (4) 2 प्रस्ताव आयुक्त स्तर पर लंबित।
2	प०चंपारण (बेतिया)	92	816.1535	2 प्रस्ताव में धारा-4/6 के तहत अधियाचना/अधिघोषणा स्वीकृत एवं संसूचित।	कुल प्राप्त प्रस्ताव की सं०-42	158.13	2	(1) नये अधिनियम के तहत 23 प्रस्ताव में 91.69 एकड का अधिसूचना/अधिघोषणा स्वीकृत। (2) 19 प्रस्ताव का अधिसूचना/अधिघोषणा प्रारूप त्रुटि निराकरण प्रतिवेदन जिला स्तर से अप्राप्त।
3	सीतामढ़ी	61	571.5571	5 प्रस्ताव में धारा-4/6 के तहत अधियाचना/अधिघोषणा निर्गत।	कुल प्राप्त प्रस्ताव की सं०-55	448.19	5	(1) पुराने अधिनियम के तहत 5 ग्राम में मुआवजा भुगतान की कार्रवाई जारी। (2) 38 गांव का त्रुटिनिराकरण प्रतिवेदन जिला स्तर से अप्राप्त। शेष 17 जांच के प्रक्रियाधीन। (3) 01 गांव रेलवे की भूमि। 17 गांव न्यास/मंदिर/मस्जिद की भूमि-अधियाची विभाग द्वारा अनापत्ति प्रमाण पत्र उपलब्ध नहीं कराने के कारण अग्रेतर कार्रवाई लंबित।
4	मधुबनी	17	104.7734	शून्य	कुल प्राप्त प्रस्ताव की सं०-06	44.57	लंबित	(1) प्राप्त 06 प्रस्ताव का त्रुटिनिराकरण प्रतिवेदन जिला स्तर से अप्राप्त।

5	अररिया	63	647.4245	शून्य	कुल प्राप्त प्रस्ताव की सं०-40	178.56	लंबित	(1) नये अधिनियम के तहत 63 प्रस्ताव जिला स्तर पर प्राप्त। (2) नरपतगंज अंचल अंतर्गत प्राप्त 16 प्रस्ताव का त्रुटिनिराकरण प्रतिवेदन दिनांक-14.03.16 को जिला से प्राप्त। (3) फारबिसगंज अंचल अंतर्गत कुल 14 प्रस्ताव की जांचोंपरांत त्रुटिनिराकरण कर जिला को प्रेषित की जा रही है। शेष 14 प्रस्ताव समेकित रूप से अप्राप्त।
6	सुपौल	7	41.0523	5 प्रस्ताव धारा-4/6 के तहत अधियाचना/अधिघोषणा स्वीकृत।	कुल प्राप्त प्रस्ताव की सं०-07	41.32	1	(1) पुराने अधिनियम के तहत 2 मौजा में मुआवजा भुगतान की कार्रवाई जारी तथा शेष 2 मौजा में नोटिस निर्गत। अन्य 1 मौजा में मूल्यांकन की कार्रवाई प्रक्रियाधीन। (2) नये अधिनियम के तहत 2 मौजा का अधियाचना जिला स्तर पर जांच के प्रक्रियाधीन। (3) लक्ष्य-समाहर्ता स्तर से संबंधित परियोजना की अद्यतन प्रतिवेदन विभाग को उपलब्ध कराने हेतु निदेश दिया गया।
7	किशनगंज	65	548.9	शून्य	कुल प्राप्त प्रस्ताव की सं०-52 (चादर-78)	111.23	लंबित	(1) विभाग स्तर पर नये अधिनियम के तहत प्राप्त 75 प्रस्ताव प्राप्त। प्राप्त प्रस्ताव का अभिलेख की जांच की जा रही है। (2) 18 प्रस्ताव का त्रुटिनिराकरण प्रतिवेदन समेकित रूप से अप्राप्त। (3) शेष 47 प्रस्ताव का त्रुटिनिराकरण प्रतिवेदन जिला स्तर से प्राप्त। (4) 10 प्रस्ताव जांच के प्रक्रियाधीन।

डिप्टी कमिश्नर फंड कॉर्पोरेशन ऑफ इंडिया लि, कोलकाता।

Sl No.	Dist. Name	No. of villages	20A Notification (Nos. of villages)	20E Notification (Nos. of villages)	Award U/S 20F (Nos. of villages)	Total award amount (Cr.)	Fund to State Govt. (Cr.)	Disburse Amount (Cr.)	Payment for Govt land (Cr.)	remarks
1		3	4	5	6	7	8	9	10	
1	Gaya	80	66	49	49	24.30	21.07	6.01	2.78	(1) 39 गांव का संश्लिषित पंचाट घोषित करने हेतु डिप्टीकॉमिश्नर के बॉर्ड में विचारणीय। 10 ग्राम का पंचाट नये दर से घोषित। 6 गांव में दखल कब्जा प्राप्त तथा 20 गांव में मुआवजा गुप्तान की कार्रवाई जारी है। (2) 13.00 हेक्ठर अनवाइर विहार सरकार की भूमि का स्वामित्व का जांच कर आगले बैठक तक अंशतर कार्रवाई करने हेतु निदेश दिया गया।
2	Aurangabad	48	48	47	44	21.77	12	Nil	1.00	(1) 31 गांव का संश्लिषित अवाइर्ड डिप्टीकॉमिश्नर द्वारा 31.03.15 तक (2) 17 गांव का संश्लिषित अवाइर्ड नये दर से विचार कर दि 31.03.15 तक डिप्टीकॉमिश्नर द्वारा को भेजने हेतु निदेश दिया गया। (3) 8.5 हेक्ठर सरकारी भूमि प्राक्कलन विचार कर अधिप्राप्ति विभाग को भेजने हेतु निदेश दिया गया।
		11	12	11	12	11	10	11	12	

डिप्टी कलेक्टर फॉर कोरिडोर कॉर्पोरेशन ऑफ इंडिया लि०, बनारस

Sl No.	Dist. Name	No. of villages	Notification (Nos. of villages)	20A Notification (Nos. of villages)	20E Notification (Nos. of villages)	Award U/S 20F (Nos. of villages)	Total award amount (Cr.)	Fund to State Govt. (Cr.)	Disburse Amount (Cr.)	Payment for Govt land (Cr.)	Possession	remarks
1	2	3	4	5	6	7	8	9	10	11	12	
1	Rohas	47	47	47	47	47	106.60		89.98		47	(1) कुल 6 गांव में मुआवजा भुगतान की कारवाई लंबित-रखवाली द्वारा मुआवजा राशि प्राप्त करने से इंकार किया जा रहा है। (2) ग्राम-वासि मुआवजा भुगतान की कारवाई जा रही है। (3) सरकारी भूमि हस्तांतरण से संबंधित प्रस्ताव तैयार कर अपर समाहती, साक्षाराम को उपलब्ध कराने हेतु अवलोकिकारी, साक्षाराम एवं डेहरी ऑनसाइन को दूरभाष के माध्यम से निदेश दिया गया।
2	Kaimur	49	49	49	49	21	92.00		76.17		44	(1) 5 गांव (11 हे०) भूमि का मानवा आर्विर्देशन में विद्यारथीन होने के कारण दखल कब्जा लंबित। (2) 11 प्रस्ताव का आवार्ड तैयार कर दिनांक 21.03.16 एवं 07 प्रस्ताव का आवार्ड तैयार कर दिनांक 31.03.16 तक अधिवर्ती विभाग को प्रेषित करने हेतु निदेश दिया गया है।
3	Aurangabad	9										(1) ग्राम-विपदा में 100 लोगों को आर०ए०ए० कराने हेतु निदेश। (2) ग्राम-विपदा एवं मारपीट का प्रावकलन प्राथमिकता के आधार पर अधिवर्ती विभाग को प्रेषित किया जाय। (3) 9.67 हे० मी०मजकआ मालिक भूमि का स्वामित्व निर्धारण की कारवाई प्रतिक्रिया।

क्र०	परियोजना का नाम	जिला का नाम	कुल प्रस्ताव की सं०	धारा-4 एवं 6 के तहत स्वीकृत प्रस्ताव की सं०	धारा-7 एवं 17(1) के तहत स्वीकृत प्रस्ताव की सं०	स्वीकृत प्राक्कलन की सं०	दखल-कब्जा की सं०	घोषित पंचाट सं०	प्राप्त राशि	मुआवजा भुगतान की राशि	अभ्युक्ति
1	2	3	4	5	6	7	8	9	10	11	12
8	बड़ी रेल लाईन वाढ़ से बख्तियारपुर	पटना	6	4	4	2	2	2	6.7	1.20	(1) 2 गांव का एस0आई0ए0 नये भू अर्जन अधिनियम के तहत भेजा गया है। (2) ग्राम- मिरदाहाचक एवं मोहम्मदपुर के 11 रैयतों का मु0भुगतान कर दिया गया है। भूमिहीन परिवारों को पुर्नवासित करने की प्रक्रिया दिनांक 31.03.16 तक पूर्ण करने का निदेश दिया गया है। (3) मोहम्मदपुर एवं करनौती से संबंधित राशि न्यायालय में जमा करने हेतु निदेश दिया गया। (4) ग्राम-सबनीमा का प्राक्कलन आयुक्त स्तर पर लंबित एवं ग्राम- रानीसराय का प्राक्कलन जिला स्तर पर तैयार किया जा रहा है।
9	हाजीपुर-रामदयालुनगर	वैशाली									एस0आई0ए0 की कार्रवाई प्रक्रियाधीन।
10	विद्युत रेल इंजन कारखाना	मधेपुरा									307.00 एकड़ भूमि दखल कब्जा प्राप्त। शेष अर्जनाधीन भूमि वापसी अधिसूचना की प्रक्रिया रेलवे स्तर पर लंबित।
11	डिजल इंजन रेल कारखाना, मढौरा	सारण									226.90 एकड़ भूमि दखल कब्जा प्राप्त। सरकारी भूमि हस्तांतरण का प्रस्ताव अप्राप्त।
12	हाजीपुर-घोसवार रेल लाईन	वैशाली									सभी रैयतों को संरचना का मुआवजा भुगतान कर दिया गया है। रेलवे को निर्माण कार्य करने हेतु निदेश दिया गया।

5. No.	Name of Project	District Involve	Status of 3G Land Award Estimate	Remark	Target	Compliance
1	2	3	4	5	6	7
1	Anisabad-Arwal-Aurangabad-Hariharganj (km 0 to km 154 of NH-98 under NHIIP.	Patna	Sanctioned by Ministry 24.11.2014 for Rs. 66.8624067 Cr. for 21.994 Hec. of L/A of Private Land.	Out of Rs. 66.86 Cr. Amount Rs. 33.43 Cr. Deposited in joint account of DLAO, Patna and PIU on 15.12.2014 Disbursement of compensation is yet to be done by DLAO.	(1)Received Amount 33.43 cr. . (2) Disbursement 28.26 cr. (3)Target-Expedite the disbursement of compensation. (4)Vikram bypass-disbursement on priority basis. (5)Issue-47 Bakast land matter pending at district level- to be	
		Arwal	Sanctioned by Ministry 15-.12.2014 for Rs. 11.0568 Cr. for 2.356 Hec. of L/A of Private Land.	Total amount Rs. 11.0568 Crore deposited in joint account of DLAO, Arwal and PIU on 06.02.2015. Disbursement of compensation is yet to be done by DLAO. DM Arwal has sent proposal to Revenue Dept. to delegate power of DLAO to the posted officer.	(1)Received Amount 11..05 cr. . (2)disburse 5..35 cr. (3)Target 1.70 cr.	
		Aurangabad	Sanctioned by Ministry 24.11.2014 for Rs. 66.8624067 Cr. for 21.994 Hec. of L/A of Private Land.	Total amount Rs. 1.1141137 crore deposited in joint account of DLAO, Aurangabad. Disbursement 0.8922402 Cr done only. Disbursement by DLAO required to be expedited.	No issue.	
2	Fatua-Harnaut-Barg (km 0 to 69 of NH-30A) under NHIIP.	Patna	Sanctioned by Ministry 05.01.2015 for Rs. 41.8037484 Cr. for 19.952 Hec. of L/A of Private Land.	Out of rs. 41.80 Cr. Amount Rs. 20.918 Cr. Deposited in joint account of DLAO, Patna and PIU on 10.02.2015 Disbursement of compensation is yet to be done by DLAO.	(1) Amount Received. 20.00 cr. (2) Disbursement 17.69 cr. (3) Targe-2.31 cr.	
		Nalanda	Sanctioned by Ministry 24.11.2014 for Rs. 66.8624067 Cr. for Rs. 12.461 Hec. of L/A of Private Land.	Out of Rs. 31.2025727 Cr. Amount Rs. 15.60 Cr. Deposited in joint account of DLAO, Nalanda and PIU on 16.06.2015 Disbursement of 2.33 cr. done only. It is required to be expedited.	(1) Received Amount 15.60 cr. . (2) Disbursement 8.93 cr . (3) Target-5.00 cr	
3	Sheohar-Sitamarhi-Jainagar-Narahia (km 40 to 216 of NH- 104) under NHIIP.	Sitamarhi	Sanctioned by Ministry 28.11.2014 for Rs. 39.2188 Cr. for 70.8 Hec. of L/A of Private Land	Out of Rs. 39.2188 Cr. Amount Rs. 19.71 Cr. deposited in joint account of DLAO, Sitamarhi on 09.012015 and PIU. Disbursement is yet to be done by DLAO.	Amount Received 19.71 cr. Disbursement 14.00 cr. Target-5.00 cr	

S. No.	Name of Project	District Involve	Status of 3G Land Award Estimate	Remark	Target	Compliance
1	2	3	4	5	6	7
		Sheohar	Sanctioned by Ministry 19.11.2014 for Rs. 15.08 Cr. for 0.4420 Hec. of L/A of Private Land	Bill for Rs. 15.08 crore sent to MORTH for clearing it through RPA(, Lucknow and to deposit in the DLAO A/C.	Amount 15.08 cr. Received. Disbursement 12.91 cr. Target- Remaining ammount to be disbursed beforel next meeting.	
		Madhubani		3G section	Ammount received 54.00 cr. जिला भू-अर्जन पदाधिकारी द्वारा बताया गया कि एलाइन्मेंट के अंतर्गत आ रही 3 मौजा में 1966 में ही भू-अर्जन की कार्रवाई होने के कारण एलाइमेंट की जांच की जा रही है। जिसके कारण मौजा भुगतान की कार्रवाई लंबित है। साथ ही, अन्य मौजों में भी जांचोपरान्त मुआवजा भुगतान की कार्रवाई किया जायेगा।	
4	Birpur-Bihapur Section (km 0 to km 106 of NH-106) under NHIIP.	Supaul	Sanctioned by Ministry 14.01.2015 for Rs. 28.32 Cr. for 4.573 Hec. of L/A of Private Land.	Out of Rs. 28.32 Cr. Bill for Rs. 14.0 Crore sent to MORTH for clearing it through RPAO, Lucknow to deposit in the DLAO A/C	Received Amount 56.16 c Disbursement 28.00 cr. Target-15.00 cr	
		Madhepura		3D Gazette notification of Madhepura district done recently on dated- 04.03.2015 by Ministry which was made available on 27.03.2015	Receive Amount - 24.04 cr.	
5	Chajua-/sgeigar /sectuib (jm 0 to km 40 of NH-104 under NHIIP.	East Champaran (km 0 to km 27)		3D detail pending with CALA since 13.11.2014 in spite of reminder in every monthly meeting it is still pending.	3G estimate pending at RCD level. No issue.	
		Sheohar (km 27 to km 40)		3D draft notification submitted to ministry vide letter no-309 dt- 12.12.14 Gazette Notification of 3 D from ministry is awaited.	3G estimate pending at RCD level. No issue.	
6	Construction of GHhorghat Bridge on NH-80 (3x18m)	Munger	Section-4 Notification done.	Estimate for L/A for 65.8 decimal (Commercial Land) for Rs. 4.85 Cr. (Approx) given by DLAO.	Received Amount-4.51 cr. Target - Remaning compensation to be disbursed before next meeting.	
		Bagalpur	Section-4 Notification done.	Land Acquisition involved 56.3 decimal. Estimate of L/A given by DLAO.	Ammount Received- 59.00 lakh. Disbursement 14.00 lakh. Target - Remaning compensation to be disbursed before next meeting	
7	Bhagalpur bypass on NH-80	Bhagalpur	No Issue	L/A of 233.0725 Hec. Already done. 3(a) draft Notification for L/A of 3.58 Hec. sent to ministry vide DE, NH Wing, Bihar, Patna's Lt. No- 314(WE) dt- 13.12.2014 for Gazette Notification	Displacement problem. Disbursement- 12.5 lakh.	

S. No.	Name of Project	District Involve	Status of 3G Land Award Estimate	Remark	Target	Compliance
1	2	3	4	5	6	7
8	Dehria (Katihar) to Delhi- Diwanganj (Bangal) (km 30.25 to 55.4 of NH-81					
	i) Km 52 to km 53 (Lava Bazar)	Katihar		L/A is being done on perpetual lease 2014. Consent from 80% Plot Holder taken by Executive Engineer, NH Division, Purnea. Balance under process.		
	ii) Km 54 to km 55.4 (Deli Diwanganj)	Katihar		No issue.		
9	Construction of approach road, approach slab, cut of wall, floor protection for bridge at km 21 of NH-102 (Takiya Bridge)	Saran		Draft Notification of 3(a) sent to Ministry for Gazette Notification.		
10	Construction of HL RCC Bridge in km 61 (60.675) 6x24 mtr. Span of NH-30A	Patna		Draft 3(a) Notification sent to Ministry for GaZette Notification vide Ce NH, Bihar, Patna's Lt. No- 285 dt- 17.092013 0.597 Hec. L/A involved. Since the Bridge has been constructed, it is required to make the payment to Land Owner adopting perpetual lease policy 2014	no issue	
11	Construction of 2x24+2x 18.00m (eff. Span) HL RCC Bridge with footpat at chainage 63.60 of NH 31A	Patna		Draft 3(a) Notification sent to Ministry for Gazette Notification Ministry for Gazette notification vide CE NH, Bihar, Patna's Lt. No-75 Dt. - 28.03.2014. Since the Bridge has been constructed, it is required to make the payment to Land Owner adopting perpetual lease policy-2014	no issue	

